

INVOICE

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

BILLING DATE :
8/26/2022

PROJECT :
AMD2105500
Hidalgo County Pct. 4 - New Justice

CLIENT :
A11563 Hidalgo County Precinct 4

Commissioner Ellie Torres
Hidalgo County Precinct 4
1051 N. Doolittle Rd.
Edinburg, TX 78539



ACH INSTRUCTIONS for RABA KISTNER, Inc.
Bank: JP Morgan Chase Bank, NA
ABA: 111000614 (domestic)
ACCOUNT: 1821317326
EMAIL: ar@rkci.com

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

CONSULTING SERVICES

INVOICE SUMMARY INFORMATION

Center - Edinburg, Hidalgo County, Texas
Project Administration 10% - RKCI Proposal No. PMD21-109-00
RETMC - Purchase Order No. 838621

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 8/5/2022

| | | |
|--------------|------------|--------|
| SERVICE DATE | 07/21/2022 | 289.50 |
| SERVICE DATE | 07/22/2022 | 137.00 |
| SERVICE DATE | 07/28/2022 | 189.00 |
| SERVICE DATE | 08/04/2022 | 289.50 |
| SERVICE DATE | 08/05/2022 | 241.20 |

AMOUNT DUE THIS INVOICE ** 1,146.20

THIS IS AN INTERIM INVOICE UNLESS OTHERWISE NOTED

RK PROJECT MANAGER: EDWIN MANRIQUE
CLIENT PHONE: 956-383-3112

PROJECT ACCOUNTS RECEIVABLE SUMMARY

| | |
|-----------------------------------------------|-----------------|
| Amount Due This Invoice | \$ 1,146.20 |
| Total of Previous Invoices - Currently Unpaid | <u>1,519.65</u> |
| Total Due And Payable | \$ 2,665.85 |

BILLING DATE :
8/26/2022

PROJECT :
AMD2105500 A11563
Hidalgo County Pct. 4 - New Justice
Hidalgo County Precinct 4

INVOICE # :R031507

SALARY / EXPENSE DETAILED BACKUP

| DESCRIPTION | REMARKS | QUANTITY | RATE | AMOUNT |
|------------------------------------------------------------------------------|------------|----------|-----------------|---------------|
| 07/21/2022 | | | | |
| CoMET, CONST, ENV, SWPPP MORTAR/GROUT COMPR STR TESTS | M22-012318 | 6.00 | 20.750 | 124.50 |
| CoMET, CONST, ENV, SWPPP VEHICLE TRAVEL CHARGE | M22-012318 | 1.00 | 53.000 | 53.00 |
| CoMET, CONST, ENV, SWPPP TECH TIME-CONCRETE TESTING | M22-012318 | 2.00 | 56.000 | 112.00 |
| | | | SUBTOTAL | 289.50 |
| 07/22/2022 | | | | |
| CoMET, CONST, ENV, SWPPP VEHICLE TRAVEL CHARGE | M22-012318 | 1.00 | 53.000 | 53.00 |
| CoMET, CONST, ENV, SWPPP TECH TIME CASTING PICK UP SPEC | M22-012318 | 1.50 | 56.000 | 84.00 |
| | | | SUBTOTAL | 137.00 |
| 07/28/2022 | | | | |
| CoMET, CONST, ENV, SWPPP FIELD DENSITY TEST-PAVEMENT SECTION | M22-012364 | 1.00 | 24.000 | 24.00 |
| CoMET, CONST, ENV, SWPPP TECH TIME-DENSITY TESTING PAVEMENT SECTION | M22-012364 | 2.00 | 56.000 | 112.00 |
| CoMET, CONST, ENV, SWPPP VEHICLE TRAVEL CHARGE | M22-012364 | 1.00 | 53.000 | 53.00 |
| | | | SUBTOTAL | 189.00 |
| 08/04/2022 | | | | |
| CoMET, CONST, ENV, SWPPP MORTAR/GROUT COMPR STR TESTS | M22-012439 | 6.00 | 20.750 | 124.50 |
| CoMET, CONST, ENV, SWPPP TECH TIME-CONCRETE TESTING | M22-012439 | 2.00 | 56.000 | 112.00 |
| CoMET, CONST, ENV, SWPPP VEHICLE TRAVEL CHARGE | M22-012439 | 1.00 | 53.000 | 53.00 |
| | | | SUBTOTAL | 289.50 |
| 08/05/2022 | | | | |
| CoMET, CONST, ENV, SWPPP | | | | |

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.

LABORATORY TEST REPORT



Compressive Strength Test

ATTN.: ELLIE TORRES, COMMISSIONER
 TO: HIDALGO COUNTY PRECINCT 4
 1051 N. DOOLITTLE RD.
 EDINBURG, TX 78539

Raba Kistner, Inc.
 800 East Hackberry
 McAllen, Texas 78501
 (956) 682-5332 • FAX(956) 682-5487
 www.rkci.com
 TBPE Firm F-3257

PROJECT NO.: AMD21-055-00
 CAST DATE: 07/21/2022
 ASSIGNMENT NO.: M22-012318
 REPORT VERSION: A
 SHEET NUMBER: 1 of 1
 TECHNICIAN: VICTOR SALINAS III


PROJECT: Hidalgo County Pct. 4 - New Justice Center - Edinburg, Hidalgo County, Texas

PLACEMENT LOCATION: Exterior Wall, East Section of Justice Building (2'-0" above finished floor)

SET INDEX: Set 1 of 1
 SUPPLIER: Contractor BATCH TIME: 9:59 a.m. AIR CONTENT (%): NA
 TRUCK NO: 00 SAMPLE TIME: 10:10 a.m. UNIT WEIGHT (pcf): ND
 TICKET NO: 00 SAMPLE TEMP. (°F): 87 FIELD CURED (day): 1
 SAMPLED AT (cu yds): 0.1 AMBIENT TEMP. (°F): 88 SAMPLE TYPE: Mortar Cube
 DESIGN STR.(psi): 1,800 SLUMP (in.): NA SAMPLE SIZE(in.): 2 x 2
 PRODUCT NO.: 1800 CLASS: WATER ADDED: 0
 PLANT NUMBER: 00 RECEIVED DATE:

| SPECIMEN NUMBER | DATE OF TEST | AGE (days) | LOAD (lbs) | DIAMETER (in) | AREA (in. ²) | STRENGTH (psi) | PERCENT OF DESIGN | FRACTURE TYPE | TESTED BY |
|-----------------|--------------|------------|------------|---------------|--------------------------|----------------|-------------------|---------------|-----------|
| 1 | 07/28/2022 | 7 | 7,760 | NA | 4.00 | 1,940 | 108 | Type 3 | R. Pinera |
| 2 | 07/28/2022 | 7 | 7,200 | NA | 4.00 | 1,800 | 100 | Type 3 | R. Pinera |
| 3 | 07/28/2022 | 7 | 7,480 | NA | 4.00 | 1,870 | 104 | Type 3 | R. Pinera |
| 4 | 08/18/2022 | 28 | 10,800 | NA | 4.00 | 2,700 | 150 | Type 3 | R. Pinera |
| 5 | 08/18/2022 | 28 | 10,370 | NA | 4.00 | 2,590 | 144 | Type 2 | R. Pinera |
| 6 | 08/18/2022 | 28 | 10,450 | NA | 4.00 | 2,610 | 145 | Type 2 | R. Pinera |

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C109,C1064, unless otherwise noted.



* - Indicates noncompliance with specifications.


REMARKS:Mr. Simon Alonzo with Econ was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner, Inc.

COPIES TO: Above (1)

- Oscar.villarreal@co.hidalgo.tx.us(1)
- Jaime.cortez@co.hidalgo.tx.us(1)
- Leticia.saenz@co.hidalgo.tx.us(1)
- Nick.perez@co.hidalgo.tx.us(1)
- Pm3@econgroup.us(1)
- genriquez@econgroup.us(1)
- davidr@b2zeng.com(1)
- monica.salinas@co.hidalgo.tx.us(1)
- brandy.salinas@co.hidalgo.tx.us(1)

RABA KISTNER, INC.



FIELD TEST REPORT

Soil/Base Material Nuclear Density Test



Raba Kistner, Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

ATTN.: ELLIE TORRES, COMMISSIONER
TO: **HIDALGO COUNTY PRECINCT 4**
1051 N. DOOLITTLE RD.
EDINBURG, TX 78539

PROJECT NO.: AMD21-055-00
DATE OF TEST: 07/28/2022
ASSIGNMENT NO.: M22-012364
REPORT VERSION: A
SHEET NUMBER: 1 of 1
TECHNICIAN: VICTOR SALINAS III

PROJECT: Hidalgo County Pct. 4 - New Justice Center - Edinburg, Hidalgo County, Texas

| TEST NO. | TEST LOCATION | SOIL TYPE | LIFT NO. /DEPTH | MOISTURE CONTENT (%) | DRY DENSITY (PCF) | PERCENT PROCTOR (%) | CONFORM |
|----------|---------------------------------------------|-----------|-----------------|----------------------|-------------------|---------------------|---------|
| | Dumpster loading area | | | | | | |
| 1 | About 3' N & 20' E of SW corner paving area | 5 | TSM/8" | 18.5 | 108.1 | 100.3 | Yes |

| CURVE ID. | SOIL TYPE | OPTIMUM MOISTURE (%) | MAX. DRY DENSITY (PCF) | REQUIRED MOISTURE (%) | REQUIRED DENSITY (%) | LAB TEST PROCEDURE |
|-----------|---------------------------------------------------------------|----------------------|------------------------|-----------------------|----------------------|---------------------|
| 5 | Light Brown Clay with Lime (Treated Subgrade Material) (PI:4) | 16.5 | 107.8 | 16.5-19.5 | 95 | ASTM D 698 Method A |

REFERENCE: PAVEMENT SECTION - TREATED SUBGRADE MATERIAL

FIELD TEST PROCEDURE: ASTM D 6938 PERSON NOTIFIED: Mr. Simon Alonzo CONTRACTOR: Econ
GAUGE NUMBER: M-1034 /5133 GAUGE MODEL: 3411 GAUGE MAKE: Troxler TEST MODE: Method A
REMARKS: Lift information is provided by contractor.


* - Indicates noncompliance with specifications. # - Indicates a RETEST

NOTICE: Raba Kistner, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner, Inc.

- COPIES TO: Above (1)
- Oscar.villarreal@co.hidalgo.tx.us (1)
 - Jaime.cortez@co.hidalgo.tx.us (1)
 - Leticia.saenz@co.hidalgo.tx.us (1)
 - Nick.perez@co.hidalgo.tx.us (1)
 - Pm3@econgroup.us (1)
 - genriquez@econgroup.us (1)
 - davidr@b2zeng.com (1)
 - monica.salinas@co.hidalgo.tx.us (1)
 - brandy.salinas@co.hidalgo.tx.us (1)

RABA KISTNER, INC.

BY: Garth B. Reese
08/01/2022



Updated By: EFM 7/28/2022 4:04:52PM

Reviewed By: EFM 7/28/2022 4:04:58PM



LABORATORY TEST REPORT



Raba Kistner, Inc.
800 East Hackberry
McAllen, Texas 78501
(956) 682-5332 • FAX(956) 682-5487
www.rkci.com
TBPE Firm F-3257

Compressive Strength Test

ATTN.: ELLIE TORRES, COMMISSIONER
TO: HIDALGO COUNTY PRECINCT 4
1051 N. DOOLITTLE RD.
EDINBURG, TX 78539

PROJECT NO.: AMD21-055-00
CAST DATE: 08/04/2022
ASSIGNMENT NO.: M22-012439
REPORT VERSION: A
SHEET NUMBER: 1 of 1
TECHNICIAN: LUIS GARCIA


PROJECT: Hidalgo County Pct. 4 - New Justice Center - Edinburg, Hidalgo County, Texas

PLACEMENT LOCATION: Exterior Walls for North Wall and West Wall, About 10' West of NE Corner, about 18' above finished floor

SET INDEX: Set 1 of 1
SUPPLIER: On-Site BATCH TIME: 9:14 a.m. AIR CONTENT (%): NA
TRUCK NO: NA SAMPLE TIME: 9:15 a.m. UNIT WEIGHT (pcf): ND
TICKET NO: NA SAMPLE TEMP. (°F): 88 FIELD CURED (day): 1
SAMPLED AT (cu yds): 1 AMBIENT TEMP. (°F): 90 SAMPLE TYPE: Mortar Cube
DESIGN STR.(psi): 1,900 SLUMP (in.): NA SAMPLE SIZE(in.): 2 x 2
PRODUCT NO.: Type N CLASS: WATER ADDED: 0
PLANT NUMBER: NA RECEIVED DATE:

| SPECIMEN NUMBER | DATE OF TEST | AGE (days) | LOAD (lbs) | DIAMETER (in) | AREA (in. ²) | STRENGTH (psi) | PERCENT OF DESIGN | FRACTURE TYPE | TESTED BY |
|-----------------|--------------|------------|------------|---------------|--------------------------|----------------|-------------------|---------------|-----------|
| 1 | 08/11/2022 | 7 | 8,230 | NA | 4.00 | 2,060 | 108 | Type 3 | R. Pinera |
| 2 | 08/11/2022 | 7 | 7,540 | NA | 4.00 | 1,890 | 99 | Type 3 | R. Pinera |
| 3 | 08/11/2022 | 7 | 7,860 | NA | 4.00 | 1,970 | 104 | Type 3 | R. Pinera |
| 4 | 09/01/2022 | 28 | 9,640 | NA | 4.00 | 2,410 | 127 | Type 3 | R. Pinera |
| 5 | 09/01/2022 | 28 | 10,010 | NA | 4.00 | 2,500 | 132 | Type 3 | R. Pinera |
| 6 | 09/01/2022 | 28 | 10,030 | NA | 4.00 | 2,510 | 132 | Type 3 | R. Pinera |

NOTE: Some information on this test report provided by others. Testing and reporting was conducted in general accordance with the following applicable A.S.T.M. references: C109, unless otherwise noted.



* - Indicates noncompliance with specifications.

REMARKS: Mr. Simon Alonzo with ECON was notified of field test results. ND-Not Determined; NP-Not Provided; NA-Not Applicable.

NOTICE: Raba Kistner, Inc. considers the data and information contained in this report to be proprietary. This information is intended only for the use of the recipient(s) named herein. Test results presented herein relate only to those items tested. This document and any information contained herein shall not be disclosed and shall not be duplicated or used in whole or in part for any purpose other than to validate test results without written approval from Raba Kistner, Inc.

COPIES TO: Above (1)

Oscar.villarreal@co.hidalgo.tx.us(1)
Jaime.cortez@co.hidalgo.tx.us(1)
Leticia.saenz@co.hidalgo.tx.us(1)
Nick.perez@co.hidalgo.tx.us(1)
Pm3@econgroup.us(1)
genriquez@econgroup.us(1)
davidr@b2zeng.com(1)
monica.salinas@co.hidalgo.tx.us(1)
brandy.salinas@co.hidalgo.tx.us(1)

RABA KISTNER, INC.

