

MISSISSIPPI RIVER TRAIL PROJECT SCHEDULE

General Timeline

June 21, 2013	Draft JPA sent to City of Ramsey and Anoka County
July 1, 2013	City of Anoka Council – Approves Plans and Specs, Authorizes ad for bid, sets bids date, approves JPA
July 10, 2013	Ad to Anoka County Union
July 11, 2013	Ad to Finance & Commerce
July 12, 2013	Ad Appears in Anoka County Union and Finance & Commerce
July 15, 2013	City of Anoka Council – Approves JPA
July 18, 2013	Lower Rum River WMO Approval
July 19, 2013	2 nd Appearance in Finance & Commerce
July 23, 2013	Ramsey City Council - Approves Plans and Specs, approves JPA
July 30, 2013	Pre-Bid Meeting (Anoka City Hall)
July 2013	Anoka County Board - Approves JPA (determine date)
August 6, 2013	Bids Received (City of Anoka City Hall, City Council Chambers 10:00AM)
August 9, 2013	MnDOT Concurrence with Bids
August 13, 2013	Ramsey City Council - Approves Bids
August 19, 2013	City of Anoka Council – Awards Construction Contract
September 3, 2013	Construction Begins
October 18, 2013	Milestone Date for Completion of Westerly Segment
September 30, 2014	Substantial Completion
June 30, 2015	Acceptance and Final Payment