

Changemarks Report



Project Name: Site Plan - Northstar Marketplace Spec Build Drive-Thru


Workflow Started: 09/13/2021 2:45 PM

Report Generated: 02/16/2022 09:19 AM

Grouping	Cycle	Ref #	Complete?	Status	Department	Snapshot	File	Markup Name	Changemark Subject	Changemark Details	Markup Date
Main Workflow	1										
	2	34	False	Unresolved	Civil Engineer II		Utility Plan.pdf	JF	CB 102 Inverts	Calling out an invert to the south, not showing a connection. Invert to the north has a	02/15/2022 10:23 AM
		35	False	Unresolved	Civil Engineer II		Utility Plan.pdf	JF	East Sanitary Connection	Add proposed pipe information.	02/15/2022 10:23 AM
		36	False	Unresolved	Civil Engineer II		Utility Plan.pdf	JF	Water Crossing	Recommend insulating the crossing, less than 2' of seperation depending on watermain depth.	02/15/2022 10:23 AM
		37	False	Unresolved	Civil Engineer II		Utility Plan.pdf	JF	Pr. Sanitary crossing watermain	potential conflict with the proposed sanitary sewer crossing the watermain. May be required to lower	02/15/2022 10:23 AM
		33	False	Unresolved	Civil Engineer II		Site Plan.pdf	JF	Pavemet Markings	If a turn lane is marked, the centerline to the south must also be marked. This is necessary to shift	02/15/2022 9:57 AM
		31	False	Unresolved	Civil Engineer IV		Site Plan.pdf	LL	City Detail STR-25	Consider adding City Detail STR-25 to this plan set. This detail offsets the joint in pavement patches.	02/15/2022 9:57 AM
		32	False	Unresolved	Civil Engineer IV		Site Plan.pdf	LL	Add solid double line	Add solid double line south of drive thru entrance to channelize traffic to east side of driveway.	02/15/2022 9:57 AM
		27	False	Unresolved	Civil Engineer IV		Utility Plan.pdf	LL	San MH 1	Connection method to San MH 1 must be specified on plans. This cannot be left to contractor discession.	02/15/2022 9:49 AM
		28	False	Unresolved	Civil Engineer IV		Utility Plan.pdf	LL	Connection method	Specify connection method on this plan. This is not a contractor discession item.	02/15/2022 9:49 AM
		29	False	Unresolved	Civil Engineer IV		Utility Plan.pdf	LL	Connection method	Specify connection method on this plan. This is not a contractor discession item.	02/15/2022 9:49 AM
		30	False	Unresolved	Civil Engineer IV		Utility Plan.pdf	LL	Connection method	Connection method must be specified on this plan. This is not a contractor discession item.	02/15/2022 9:49 AM

Changemarks Report

		26	False	Unresolved	Civil Engineer IV		Existing Conditions & Removals Plan.pdf	LL	Removal Scope	Removal sheet must show all removals anticipated on utility plan for installation of new utilities.	02/15/2022 9:45 AM
		25	False	Unresolved	Lead Engineering Tech		Utility Plan.pdf	Aaron	Service removal	If the water and sewer services are not utilized they need to be removed back to the main.	02/09/2022 11:09 AM



Updated By	Applicant Response
Joe Feriancek	
Joe Feriancek	
Joe Feriancek	
Joe Feriancek	
Joe Feriancek	
Len Linton	
Len Linton	
Len Linton	
Len Linton	
Len Linton	
Len Linton	

Len Linton	
Aaron Madsen	