



City of Roswell Engineering Department Projects Status

3/6/2026

Street Projects & Other

FY 25 - Hot Recycling & Micro-surfacing Pavement Maintenance

Project Complete

SCOPE: Hot Recycle & Micro-surfacing of various streets
BUDGET: \$ 1,912,747
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 100%

Streets to be selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote and streets list approved at September City Council. Complete.

FY 25 - Nova Chip Pavement Maintenance

Project start date 10/16/2025

Project complete

SCOPE: Overlay of various streets
BUDGET: \$ 266,222
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 100%

Streets selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote received utilizing NMDOT statewide price agreement. Quote and streets list approved at September City Council. Planned start date 10/16/2025. Complete.

Hobson Road Flood Prevention Project

Construction awarded to Constructors, Inc.

In progress

SCOPE: Design & construct flood prevention measures on Hobson Rd. from W. RAC Perimeter Rd. to SE Main
BUDGET: WTB Grant (87%) \$8,353,977
WTB Loan (13%) \$1,248,295
Other \$0
Total \$9,602,273
FUNDING SOURCE: Water Trust Board Loan/Grant
EST. COMPLETION: 12/31/2026
PROJECT STATUS: 31%

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Loan documents in progress of being executed. Loan finalized 3/22/24. RFP issued for design portion of project, recommended award to FNI. Design kickoff meeting held 7/26/2024. Design complete, bids received 5/13/2025, awarded to Constructors, Inc. Pre-Con held 8/12/2025. Start date 10/13/2025.

Brasher Drainage Project

SMA award recommendation approved by Council 11.09.23

Kick off Meeting Held 12/6/2023

SCOPE: Design & construct flood prevention measures and 4-lane roadway on Brasher from S. Main east to SE Main (US 285)
BUDGET: Legislative Grant \$800,000
City \$0
Other \$0
Total \$800,000
FUNDING SOURCE: Legis. Grant
EST. COMPLETION: 6.30.26 Design Only
PROJECT STATUS: Design 90%

RFQ issued to engineering vendors, Souder Miller selected. Design in progress. Stakeholder meeting held 2/14/2024. SUE and storm drain inspection complete. 90% plans received 3/6/2026.

2025 CDBG 6th, 7th, 8th sidewalks Railroad to Garden

SCOPE: Design & construct sidewalk & ADA improvements 6th, 7th, & 8th Railroad to Garden
BUDGET: CDBG Grant \$1,300,000
City \$130,000
Other \$0
Total \$0
FUNDING SOURCE: CDBG Grant
EST. COMPLETION: 1.31.26 Design Only
PROJECT STATUS: Design 0%

CDBG Grant application paperwork in progress. Local COG staff supporting application preparation. Design to be completed in house pending funding award. Grant application submitted 8/19/2025. City was notified that we were not selected for this grant award

2nd Street Overlay Pavement Maintenance

SCOPE: Overlay and restriping 2nd Street from Sunset to East City Limits
BUDGET: NMDOT Grant \$1,444,000
City \$76,000
Total \$1,520,000
FUNDING SOURCE: NMDOT TPF
EST. COMPLETION: Spring 2026 Estimated
PROJECT STATUS: 0%

This project will be awarded through NMDOT TPF funding. Funding agreement received. Waiting on final NMDOT clearance. Quotes received, submitted to Committee for review.

Elm St. Bridge (Rio Hondo south of 2nd St.)

NMDOT Agreement approved by September Council.

Recommended Award to Abraham's Construction

In Progress - Project started 1/21/25

SCOPE: Remove & replace existing bridge with CBC bridge
BUDGET: Survey/Hydrology City Engr. Dept.
Plans/Permits City Engr. Dept.
Right of Way \$0
Construction \$2,440,000
FUNDING SOURCE: NMDOT \$2,440,000
EST. COMPLETION: 3/31/2026
PROJECT STATUS: 95%

This existing bridge number 9199 is identified by NMDOT to be the next bridge in need of replacement. NMDOT is willing to fund construction costs if City Engineering willing to do project development, plans and construction management. NMDOT approval obtained to bid project. Recommended award to Abraham's Construction. Project started 1/21/25. Project substantially complete, working on project closing process with NMDOT.

Projects coordinated with Utility Departments

WWTP Screw Press & Dissolved Oxygen Improvements

SCOPE: Install screw presses at WWTP

BUDGET: Estimated \$ 8,003,106

FUNDING SOURCE: WWTP and Clean Water State Revolving Fund load CWSRF 097

EST. COMPLETION: Construction April 2026

Dissolved oxygen unit was put into operation on January 4, 2023.

Bids received Feb. 8, 2022, low bid \$8,626,664.00

\$5.5 million Loan is for design and construction

PROJECT STATUS: Construction 98% \$8,626,664 Insp. \$488,225
Dewater \$412,400 DO \$102,481.25

RFP process complete and project awarded to HDR for design and future construction professional services. Design kick off meeting between NMENV, HDR and City was held on 12.16.2020. Council awarded project 3.10.22 and ok to seek additional principal \$3,915,000, subsidy of \$285,000 for total loan package of \$9,700,000 at 0.05% interest. Preconstruction conference held 4.12.22. Dissolved oxygen upgrades operational on January 4, 2023. Primary pumps replacements were started up 10.21.23. Pre-fab building was erected the week of 9/19. Contractor working on screw press start up troubleshooting. Equipment manufacturer returning 11/10 for additional troubleshooting. Troubleshooting completed, contractor working on punch list items. Equipment manufacturer scheduled to be on-site 3/16 for final process testing.

Rehab Country Club Reservoirs

Water Trust Board Grant/Loan

SCOPE: Repair and rehabilitate two 7.5 million gallon reservoirs located on West Country Club Rd

BUDGET: WTB Grant (45%) \$3,600,000

WTB Loan (55%) \$4,400,000

Other \$0

Total \$8,000,000

FUNDING SOURCE: Federal Grant & City Match

EST. COMPLETION: 5/22/2026

PROJECT STATUS: 80%

**Awarded to TMI Coatings
Project started**

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Design complete, project awarded to TMI Coatings Inc. Pre-Construction meeting scheduled for 12/4/2024. Project started, South Reservoir drained, rehab work has begun. Scheduled completion first week of December. Change order proposed due to tank leakage. Contractor back on-site 3/2/2026.

Replace RAC Lift Station

SCOPE: Design replacement lift station for RAC lift station located on Hobson Rd.

Project awarded

BUDGET: \$3,003,307 Construction

FUNDING SOURCE: LEDA Grant

EST. COMPLETION: 9/1/2026

PROJECT STATUS: 0% Construction

Design project for replacement of the Roswell Air Center lift station located on Hobson Rd. RFQ will be prepared and quotes solicited from engineering on-call vendors. Estimated construction cost \$2,500,000. Recommended award to FNL. Kick off meeting held 1/14/2025. Design complete. Due to deteriorating condition of lift station, emergency procurement utilized, materials ordered. Material delivery anticipated mid-February, construction scheduled to begin 3/9/2026.

RAC Water Line Phase 2

SCOPE: Water service extension to SE area of RAC.

**Awarded to White Cloud Pipeline
Project started 10/14**

BUDGET: \$1,471,041

FUNDING SOURCE: State appropriation

EST. COMPLETION: 2/28/2026

PROJECT STATUS: 100%

Project complete!

Project awarded to White Cloud Pipeline, construction pending material delivery. Pre-construction meeting held 9/18/2024. Contractor pulled off for emergency water line flood repairs. Project complete.

RAC Sewer Extension

In progress

SCOPE: Sewer service extension to SE area of RAC.

BUDGET: \$3,274,145 Construction

FUNDING SOURCE: LEDA Grant

EST. COMPLETION: 9/1/2026

PROJECT STATUS: 27% Construction

Project design awarded to HDR, project out to bid. Construction awarded to Enviroworks, LLC. Pre-construction meeting held 9/10/2025. Project start date 10/13/2025.

36" Waterline Project - N. Montana

**Replace existing 36" concrete pipe
Design to support funding application**

SCOPE: Replace existing 36" water line from 19th to 8th on N. Montana

BUDGET: Potential Funding Application

FUNDING SOURCE:

EST. COMPLETION: Design 3/30/2026

PROJECT STATUS: Design 95%

City Engineering to survey and prepare construction plans to support WTB funding application. Application submitted 1/22/2026. Plans to be submitted to NMED for review in preparation of possible award.

Projects coordinated with Other Departments

Phase III All Inclusive Park - Grant 22-G2779 & 23-H2391

SCOPE: Design and construct All Inclusive Park and amenities

BUDGET: Grant Amount

Grant = \$342,172.76

Project awarded to Abraham's Construction

FUNDING SOURCE:

DFA Grant

Project Complete!

EST. COMPLETION:

Construction in Summer/Fall 2025

PROJECT STATUS:

100%

This is the 2022 Legislative Grant to help fund Inclusive Park Construction. Bid received 4/8/25, awarded to Abrahams Construction. Pre-Con meeting held 8/7/2025. Construction complete!

Portland Loo Design

SCOPE: Design Portland Loo Mainstreet Roswell

BUDGET:

FUNDING SOURCE:

N/A

EST. COMPLETION:

PROJECT STATUS:

Design 50%

Updated quote recieved from Portland Loo manufacturer for double installation

Stiles Park Improvements - Grant 24-12884

SCOPE: Design and construct restroom and scoreboard improvements Stiles Field

BUDGET: Grant Amount

Grant = \$500,000

In progress

FUNDING SOURCE:

DFA Grant

EST. COMPLETION:

Construction in Spring/Summer 2026

PROJECT STATUS:

8%

Quotes requested from possible scoreboard vendors utilizing price agreements. PO in progress for scoreboard replacement. Facilities department compiled list of materials for bathroom rehab. Scoreboards replaced, materials delivered for bathroom rehab. Roof repair completed, A/C replacement in progress. Pending quotes for score tower replacement.

