

**Edais Engineering, Inc.**

3075 S. Avenue 4 E

Yuma, Arizona 83365

(928)344-3566

[najeh@edaisgroup.com](mailto:najeh@edaisgroup.com)**Las Quintas De San Luis 2****DESIGN & CONSTRUCTION  
SCHEDULE**

January 24, 2017

<b>ITEM</b>	<b>ITEM DESCRIPTION</b>	<b>COMPLETION DATE</b>
A.)	SWPPP	1/17/2017
B.)	NOI AND FEES (SMART NOI)	1/23/2017
C.)	NOI	1/27/2017
D.)	SEWER DESIGN TO HIGH SCHOOL LIFT STATION	1/31/2017
E.)	ADEQ SUBMITAL	1/31/2017
F.)	PROJECTED ADEQ APPROVAL	3/10/2017
G.)	SITE GRADING	2/24/2017
H.)	WALLS & RETAINING WALLS	3/31/2017
I.)	SEWER SYSTEM	4/28/2017
J.)	WATER SYSTEM	5/26/2017
K.)	UTILITY TRENCING	6/9/2017
L.)	ROAD CONSTRUCTION & STORM DRAIN	7/14/2017
M.)	MISC. ITEMS - SUBDIVISION COMPLETION	8/31/2017