

QUANTCORP CONSTRUCTION LLC

6548 Springfield Ave. #101

Laredo, TX-78041 P. 956-568-2846



REQUEST FOR EXTENSION LETTER

July 9, 2024.

Cavazos and Associates, Architects
Guillermo J. Cavazos, Jr., Architect
Sergio Vela, Architect

Webb County, Texas
J. Carlos Flores, MBA, Director –
Engineering Department

RE: CSP 2021-003 ARPA PROJECT NO. 2 – WEBB COUNTY SOUTHERN FIRE STATION

Please find below the items that have impacted the progress of the above-mentioned project:

A. Rain days on the month of June 2024; Rain - June 12, 13, 14 (3 days), Dry off – June 15, 16, 17 (3 Days).

Total Weather Delayed days of June: 6 Days.

As per items listed above, we are requesting current substantial completion date to be amended from (as per contract) April 6, 2025 to April 12, 2025.

Sincerely,

A handwritten signature in blue ink, appearing to read "Christian A. Fragoso", with a stylized flourish at the end.

Christian A. Fragoso - Project Manager

CC: Abraham R. Gonzalez – President