

QUANTCORP CONSTRUCTION LLC

6548 Springfield Ave. #101

Laredo, TX-78041 P. 956-568-2846



REQUEST FOR EXTENSION LETTER

June 03, 2025.

Cavazos and Associates, Architects
Guillermo J. Cavazos, Jr., Architect
Sergio Vela, Architect

Webb County, Texas
J. Carlos Flores, MBA, Director –
Engineering Department

RE: CSP 2021-003 ARPA PROJECT NO. 2 – WEBB COUNTY SOUTHERN FIRE STATION

Please find below the items that have impacted the progress of the above-mentioned project:

- A. Approved Changes: 4' Fence for Septic Tank Area: 5 Calendar Days
- B. Approved Changes: Air Compressor extra lines, relocation and furnishing of the equipment: 5 Calendar Days
- C. Custom Build Water Pump shipping by June 13 (delayed order), plus installation and testing: 10 Calendar Days
- D. Reverse Osmosis / Water filtration System: 10 Calendar Days

Current Substantial Completion: June 9, 2025.

Total Delayed days: 30 Calendar Days.

As per items listed above, we are requesting current substantial completion date to be amended from **June 9, 2025** to **July 9, 2025**.

Sincerely,

Christian A. Fragoso - Project Manager

CC: Abraham R. Gonzalez – President