



2005 N Los Ebanos Blvd.
 Alton, Texas 78573
jmjconstructors@gmail.com
 956-598-6665

July 8th 2026

Re: Webb County WWTP Change Order #4

Item	Description	Qty	Unit	Weeks needed to gather material and install
A	WAS Piping Replacement & Valve Installation • Piping (60 ft) • Fittings • Valve • Accessories • Labor/Machinery	1	LS	+/- 15 Weeks
B	Chlorinators & Chlorination Solenoid Scada Integration • Electrical • Communication	1	LS	+/- 8 Weeks
C	Post Aeration Blower Addition • Blower Package • Electrical • Communications (Automation is included based on SBR Decant Cycle and Chlorine Feed timing) • Labor <u>Note: We will be connecting to what exists. No new piping or fittings</u>	1	LS	+/- 24 Weeks
E	Replace Existing (1) Air Control Valve Actuator (Only) • (1) New Air Control Valve Actuator (Only) • Installation	1	LS	+/- 8 Weeks
F	Ras Piping Restoration • Piping • Fittings • Accessories • Labor <u>Note: 3-way Plug valve removed and electrical. All material required to make Ras piping restoration doable.</u>	1	LS	+/- 15 Weeks
	Total Weeks needed to complete all the work			+/- 24 Weeks
Notes: • Lead time 24 weeks additional to install all work and get materials • We are requesting that the contract be extended to December 16,2026. We are requesting this to allow any RFI's or other concerns that may arise. This results in a contract extension of 95 days.				