



3171 SE Inner Loop
Georgetown, TX
78626

T: (512) 663-7461
F: (512) 681-9752

February 13, 2018

Dwayne Gossett
Williamson County, Texas
3101 SE Inner Loop
Georgetown, TX 78620

Re: North Campus Facilities

Job No: 233901

Subj: Change Proposal No. 233901-0039

Dear Sir or Madam:

We respectfully submit our proposal for an increase to our contract in the amount of \$0 (zero) dollars to provide Weather Days for the above referenced project.

Recuperating Lost Days Due To Weather

Our price is valid for Ten (10) days

Please indicate your acceptance of this change proposal by signing and returning one copy of the attached Form B breakdown of our cost.

Very truly yours,
VAUGHN CONSTRUCTION

A handwritten signature in blue ink, appearing to read "DBoram", written over a circular stamp that contains the name "Doug Boram".

Doug Boram

Attachments: Form B

CC: Brody Harris - BLGY
Mark Brown - BLGY

FORM B**PROJECT: North Campus Facilities****CHANGE PROPOSAL NO: 233901-0039****QUOTATION :**

<u>Item</u>	<u>Labor</u>	<u>Materials</u>	<u>Subs</u>	<u>Total</u>
Weather Days	\$0.00	\$0.00	\$0.00	\$0.00
Totals	\$0.00	\$0.00	\$0.00	\$0.00
	Insurance, Tax, Benefits on Labor			\$0.00
	Overhead			\$0.00
	Fee on Subs			\$0.00
	Fee on JTV			\$0.00
	Bond			\$0.00
	Remodel Tax			\$0.00
	TOTAL			\$0.00

TIME EXTENSION TO CONTRACT: 15 Days**Submitted Date: 2/13/2018****Accepted****VAUGHN CONSTRUCTION****By:** _____**By:**  _____
Doug Boram**Date** _____**Proposal Valid for 10 Days**

Williamson County
Williamson County North Campus Facilities
Vaughn Project No. 2339-01



Funds Tracking Log

Change Proposal No.	Change Type & No.	Time Extension (Days)		GMP Breakdown						GMP #2339.01	Total Updated Contract Amount
		Pending	Approved	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Buyout Savings	Construction Phase Fee		
N/A	GMP	-	-	\$18,195,395	\$406,771	\$406,771	\$1,896,522		\$625,467	\$21,530,926	\$21,530,926
1	OCO	0	0	\$3,659	\$0	(\$3,659)	\$0		\$0	\$0	\$21,530,926
2	OCO	10	10	\$114,186	\$0	(\$114,186)	\$0		\$0	\$0	\$21,530,926
3	OCO	0	0	\$1,727	\$0	(\$1,748)	\$21		\$0	\$0	\$21,530,926
4	OCO	0	0	\$19,494	\$0	(\$19,494)	\$0		\$0	\$0	\$21,530,926
5	OCO	0	0	\$19,676	(\$19,676)	\$0	\$0		\$0	\$0	\$21,530,926
6	OCO	0	0	\$14,465	(\$14,465)	\$0	\$0		\$0	\$0	\$21,530,926
7	OCO	0	0	\$2,237	\$0	(\$2,237)	\$0		\$0	\$0	\$21,530,926
8	OCO	0	0	\$3,450	\$0	(\$3,450)	\$0		\$0	\$0	\$21,530,926
9	OCO	0	0	\$832	\$0	(\$832)	\$0		\$0	\$0	\$21,530,926
10	OCO	0	0	\$285	\$0	(\$285)	\$0		\$0	\$0	\$21,530,926
11	OCO	0	0	\$22,415	\$0	(\$22,415)	\$0		\$0	\$0	\$21,530,926
12	OCO	0	0	\$11,221	\$0	(\$11,221)	\$0		\$0	\$0	\$21,530,926
13	OCO	0	0	(\$5,000)	\$0	\$5,000	\$0		\$0	\$0	\$21,530,926
14	OCO	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
15	OCO	0	0	\$79,584	\$0	(\$79,584)	\$0		\$0	\$0	\$21,530,926
16	OCO	0	0	\$9,930	\$0	(\$9,930)	\$0		\$0	\$0	\$21,530,926
17	OCO	0	0	\$2,450	(\$2,450)	\$0	\$0		\$0	\$0	\$21,530,926
18	OCO	0	0	\$1,747	(\$1,747)	\$0	\$0		\$0	\$0	\$21,530,926
19	OCO	0	0	(\$1,763)	\$0	\$0	\$1,763		\$0	\$0	\$21,530,926
20	OCO	0	0	\$5,784	\$0	(\$5,856)	\$72		\$0	\$0	\$21,530,926
21	OCO	0	0	\$10,364	(\$10,364)	\$0	\$0		\$0	\$0	\$21,530,926
22	OCO	0	0	\$6,410	(\$6,461)	\$0	\$51		\$0	\$0	\$21,530,926
23	OCO	0	0	\$15,825	(\$15,825)	\$0	\$0		\$0	\$0	\$21,530,926
24	OCO	0	0	\$33,487	(\$33,906)	\$0	\$419		\$0	\$0	\$21,530,926
25	OCO	0	0	\$8,854	(\$8,854)	\$0	\$0		\$0	\$0	\$21,530,926
26	OCO	0	-	(\$106)	\$0	\$106	\$0		\$0	\$0	\$21,530,926
27R	OCO	0	-	\$2,687	\$0	(\$2,687)	\$0		\$0	\$0	\$21,530,926
28	Void	0	0	\$0	\$0	\$0	\$0		\$0	\$0	\$21,530,926
29	OCO	0	-	\$3,647	(\$3,647)	\$0	\$0		\$0	\$0	\$21,530,926
30	OCO	0	0	(\$30,000)	\$0	\$30,000	\$0		\$0	\$0	\$21,530,926
31	OCO	0	0	\$4,434	\$0	(\$4,434)	\$0		\$0	\$0	\$21,530,926

32	OCO	0	0	\$6,816	\$0	(\$6,816)	\$0		\$0	\$0	\$21,530,926
33R	OCO	0	-	(\$28,265)	\$0	\$28,265	\$0		\$0	\$0	\$21,530,926
34	OCO	0	0	\$5,273	(\$5,273)	\$0	\$0		\$0	\$0	\$21,530,926
35	OCO	0	0	(\$168,250)	\$0	\$0	\$0		\$0	(\$168,250)	\$21,362,676
36	OCO	0	0	\$1,280	(\$1,280)	\$0	\$0		\$0	\$0	\$21,362,676
37	OCO	0	0	\$1,601	(\$1,601)	\$0	\$0		\$0	\$0	\$21,362,676
38R	OCO	0	-	\$4,646	(\$4,646)	\$0	\$0		\$0	\$0	\$21,362,676
39R	OCO	10	-	\$0	\$0	\$0	\$0		\$0	\$0	\$21,362,676
Current Amounts		20	10	\$18,380,477	\$276,576	\$181,308	\$1,898,848	\$0	\$625,467	\$21,362,676	\$21,362,676

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
 Owner Williamson County Location Georgetown, Texas Report Period: Jan 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
			(??) Rain Days by Contract This Month			
Sunday	1					
Monday	2					
Tuesday	3					
Wednesday	4					
Thursday	5					
Friday	6					
Saturday	7					
Sunday	8					
Monday	9					
Tuesday	10					
Wednesday	11					
Thursday	12					
Friday	13		Rain Out	1"	Yes	Yes
Saturday	14					
Sunday	15					
Monday	16		Drying Out Day for WPM		Yes	Yes
Tuesday	17		Drying Out Day then Additional Rain	1/4"	Yes	Yes
Wednesday	18		Rain Out Day for WPM	3/8"	Yes	Yes
Thursday	19		Drying Out Day / Dewatering	=	Yes	Yes
Friday	20					
Saturday	21					
Sunday	22					
Monday	23					
Tuesday	24					
Wednesday	25					
Thursday	26					
Friday	27					
Saturday	28					
Sunday	29					
Monday	30					
Tuesday	31					
			Extended Days This Month			

RECOMMENDED: _____

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
Owner Williamson County Location Georgetown, Texas Report Period: Feb 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
			(??) Rain Days by Contract This Month			
Wednesday	1					
Thursday	2					
Friday	3					
Saturday	4					
Sunday	5					
Monday	6					
Tuesday	7					
Wednesday	8					
Thursday	9					
Friday	10					
Saturday	11					
Sunday	12					
Monday	13					
Tuesday	14		Rain Out	1"	Yes	Yes
Wednesday	15		Rain Out Day for WPM, Keystone, SEC, LP		Yes	Yes
Thursday	16					
Friday	17					
Saturday	18					
Sunday	19					
Monday	20		Rain Out	1.5"	Yes	Yes
Tuesday	21					
Wednesday	22					
Thursday	23					
Friday	24					
Saturday	25					
Sunday	26					
Monday	27					
Tuesday	28					
			Extended Days This Month			

RECOMMENDED: _____

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
 Owner Williamson County Location Georgetown, Texas Report Period: March 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
(??) Rain Days by Contract This Month						
Wednesday	1					
Thursday	2					
Friday	3					
Saturday	4					
Sunday	5		Rain Out	3/4"	Y	Y
Monday	6		Dewater Day		Y	Y
Tuesday	7					
Wednesday	8					
Thursday	9					
Friday	10					
Saturday	11					
Sunday	12					
Monday	13		Rain Out / Dewater Day	3/4"	Y	Y
Tuesday	14					
Wednesday	15					
Thursday	16					
Friday	17					
Saturday	18					
Sunday	19					
Monday	20					
Tuesday	21					
Wednesday	22					
Thursday	23					
Friday	24					
Saturday	25					
Sunday	26					
Monday	27					
Tuesday	28					
Wednesday	29		Rain Out / Dewater Day	3/4"	Y	Y
Thursday	30					
Friday	31					
			Extended Days This Month			

RECOMMENDED: _____

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
 Owner Williamson County Location Georgetown, Texas Report Period: May 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
			(??) Rain Days by Contract This Month			
Monday	1					
Tuesday	2					
Wednesday	3					
Thursday	4					
Friday	5					
Saturday	6					
Sunday	7					
Monday	8					
Tuesday	9					
Wednesday	10					
Thursday	11					
Friday	12					
Saturday	13					
Sunday	14					
Monday	15					
Tuesday	16					
Wednesday	17					
Thursday	18					
Friday	19					
Saturday	20					
Sunday	21					
Monday	22		Rain out (1-1/4" over the weekend)	1-1/4"	Y	Y
Tuesday	23					
Wednesday	24					
Thursday	25					
Friday	26					
Saturday	27					
Sunday	28					
Monday	29					
Tuesday	30					
Wednesday	31					
			Extended Days This Month			

RECOMMENDED: _____

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
 Owner Williamson County Location Georgetown, Texas Report Period: May 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
			(0) Rain Days by Contract This Month			
Tuesday	1					
Wednesday	2					
Thursday	3					
Friday	4					
Saturday	5					
Sunday	6					
Monday	7	1	Rain Out	4.333	Y	Y
Tuesday	8	1	Dry Out	0	Y	Y
Wednesday	9					
Thursday	10					
Friday	11					
Saturday	12					
Sunday	13					
Monday	14					
Tuesday	15					
Wednesday	16					
Thursday	17					
Friday	18					
Saturday	19					
Sunday	20					
Monday	21					
Tuesday	22					
Wednesday	23					
Thursday	24					
Friday	25					
Saturday	26					
Sunday	27					
Monday	28					
Tuesday	29					
Wednesday	30					
Thursday	31					
			Extended Days This Month			

RECOMMENDED: _____

VAUGHN CONSTRUCTION
Contract Time Statement / Weather Day Tracking

Proj. Name Williamson County North Campus Facility Proj.# 2339-01
Owner Williamson County Location Georgetown, Texas Report Period: Aug 2017

Day of Week	Date Days	Extended Days	Inclement Weather	Amt. Rain Today	Work Day?	Major Work Delayed?
(0) Rain Days by Contract This Month						
Tuesday	1					
Wednesday	2					
Thursday	3					
Friday	4					
Saturday	5					
Sunday	6					
Monday	7	1	Rain Out	4.333	Y	Y
Tuesday	8	1	Dry Out	0	Y	Y
Wednesday	9					
Thursday	10					
Friday	11					
Saturday	12					
Sunday	13					
Monday	14					
Tuesday	15					
Wednesday	16					
Thursday	17					
Friday	18					
Saturday	19					
Sunday	20					
Monday	21					
Tuesday	22					
Wednesday	23					
Thursday	24					
Friday	25					
Saturday	26					
Sunday	27					
Monday	28					
Tuesday	29					
Wednesday	30					
Thursday	31					
			Extended Days This Month			

RECOMMENDED: _____