

## **Funds Tracking Log**

Change	Change Type & No.	Time Extension (Days)		GMP Breakdown					2115	
Proposal No.		Pending	Approved	Cost of Work	CM Contingency	Owner Contingency	General Conditions	Construction Phase Fee	GMP #2491.01	Total Updated Contract Amount
N/A	GMP	-	-	\$7,666,840	\$228,082	\$300,000	\$1,034,210	\$270,163	\$9,499,295	\$9,499,295
2	0C0 1 0C0 1	0	0	\$10,878 (\$8,139)	(\$10,964) \$8,139	\$0 \$0	\$86 \$0	\$0 \$0	\$0 \$0	\$9,499,295 \$9,499,295
3	OCO 1	0	0	(\$3.945)	\$3,924	\$0	\$21	\$0	\$0	\$9,499,295
4	OCO 1	0	0	\$412	(\$412)	\$0	\$0	\$0	\$0	\$9,499,295
5	OCO 1	0	0	\$11,089	\$0	(\$11,615)	\$143	\$383	\$0	\$9,499,295
	Totals	0	0	\$10,295	\$687	(\$11,615)	\$250	\$383	\$0	\$9,499,295
<u>6</u> 7	OCO 2	0	0	\$1,423 \$769	\$0 \$0	(\$1,491) (\$806)	\$18 \$10	\$50 \$27	\$0 \$0	\$9,499,295 \$9,499,295
8	OCO 2	0	0	\$3,595	(\$3,640)	\$0	\$45	\$0	\$0	\$9,499,295
9	OCO 2	0	0	\$16,917	(\$17,128)	\$0	\$211	\$0	\$0	\$9,499,295
10	OCO 2	0	0	(\$9,016)	\$9,016	\$0	\$0	\$0	\$0	\$9,499,295
	Totals	0	0	\$13,688	(\$11,752)	(\$2,297)	\$284	\$77	\$0	\$9,499,295
11	OCO 3	0	0	\$5,028	\$0	(\$5,201)	\$0	\$173	\$0	\$9,499,295
12 13	OCO 3	0	0	\$15,199 \$825	\$0 \$0	(\$15,912) (\$853)	\$189 \$0	\$524 \$28	\$0 \$0	\$9,499,295 \$9,499,295
14	OCO 3	0	0	\$726	\$0	(\$751)	\$0	\$25	\$0	\$9,499,295
15	OCO 3	0	0	\$1,278	(\$1,294)	\$0	\$16	\$0	\$0	\$9,499,295
16	OCO 3	0	0	\$5,085	\$0	(\$5,324)	\$64	\$175	\$0	\$9,499,295
17	OCO 3	0	0	\$4,752	\$0	(\$4,975)	\$59	\$164	\$0	\$9,499,295
	Totals	0	0	\$32,893	(\$1,294)	(\$33,016)	\$328	\$1,089	\$0	\$9,499,295
18 19	OCO 4	0	0	\$225 \$1,037	\$0 (\$1,050)	(\$233) \$0	\$0 \$13	\$8 \$0	\$0 \$0	\$9,499,295 \$9,499,295
20	OCO 4	0	0	\$9,202	\$0	(\$9,634)	\$115	\$317	\$0	\$9,499,295
21	OCO 4	0	0	\$90	\$0	(\$93)	\$0	\$3	\$0	\$9,499,295
OCO 4	Totals	0	0	\$10,554	(\$1,050)	(\$9,960)	\$128	\$328	\$0	\$9,499,295
22	OCO 5	0	0	\$5,251	\$0	(\$5,432)	\$0	\$181	\$0	\$9,499,295
23	OCO 5	0	0	\$7,574	\$0	(\$7,934)	\$95	\$265	\$0	\$9,499,295
24 25	OCO 5 OCO 5	0	0	\$1,778 \$2,525	\$0 \$0	(\$1,839) (\$2,612)	\$0 \$0	\$61 \$87	\$0 \$0	\$9,499,295 \$9,499,295
26	OCO 5	0	0	\$5,392	(\$5,392)	\$0	\$0	\$0	\$0	\$9,499,295
	Totals	Ö	Ö	\$22,520	(\$5,392)	(\$17,817)	\$95	\$594	\$0	\$9,499,295
27	OCO 6	0	0	\$5,371	\$0	(\$5,594)	\$38	\$185	\$0	\$9,499,295
28	OCO 6	0	0	\$605	(\$613)	\$0	\$8	\$0	\$0	\$9,499,295
29	OCO 6	0	0	\$3,651	\$0	(\$3,823)	\$46	\$126	\$0	\$9,499,295
30 31	OCO 6	0	0	\$8,173 \$2,824	(\$8,275) (\$2,859)	\$0 \$0	\$102 \$35	\$0 \$0	\$0 \$0	\$9,499,295 \$9,499,295
	Totals	0	0	\$20,624	(\$2,639) (\$11,747)	(\$9,417)	\$229	\$311	<b>\$0</b>	\$9,499,295 \$9,499,295
32	OCO 7	0	0	\$2,970	\$0	(\$3,072)	\$0	\$102	\$0	\$9,499,295
33	OCO 7	0	0	\$165	(\$165)	\$0	\$0	\$0	\$0	\$9,499,295
34	OCO 7	0	0	\$4,027	\$0	(\$4,166)	\$0	\$139	\$0	\$9,499,295
35	0C0 7 0C0 7	0	0	\$6,565	\$0	(\$6,791)	\$0 \$0	\$226	\$0 \$0	\$9,499,295
37 38	OCO 7	0	0	\$1,465 \$3,263	(\$1,465) (\$3,263)	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$9,499,295 \$9,499,295
39	OCO 7	0	0	\$2,140	(\$2,140)	\$0	\$0	\$0	\$0	\$9,499,295
41	OCO 7	0	0	\$5,965	(\$5,965)	\$0	\$0	\$0	\$0	\$9,499,295
	Totals	0	0	\$26,560	(\$12,998)	(\$14,029)	\$0	\$467	\$0	\$9,499,295
36	OCO 8	0	0	\$3,718	(\$3,718)	\$0	\$0	\$0	\$0	\$9,499,295
40 42	OCO 8	5 0	0	\$17,336 \$5,831	(\$8,972) (\$5,831)	(\$8,725) \$0	\$70 \$0	\$291 \$0	\$0 \$0	\$9,499,295 \$9,499,295
	Totals	0	0	\$26,885	(\$18,521)	(\$8,725)	\$7 <b>0</b>	\$291	<b>\$0</b>	\$9,499,295 \$9,499,295
43	OCO 9	0	0	\$9,625	(\$9,625)	\$0	\$0	\$0	\$0	\$9,499,295
44	OCO 9	0	0	\$1,770	(\$1,770)	\$0	\$0	\$0	\$0	\$9,499,295
45	OCO 9	0	0	\$6,565	(\$6,565)	\$0	\$0	\$0	\$0	\$9,499,295
	Totals	0	0	\$17,960 \$1,907	(\$17,960) (\$1,897)	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$9,499,295</b> \$9,499,295
46 48	OCO 10 OCO 10	0	0	\$1,897 \$8,580	(\$1,897)	\$0 \$0	\$0 \$0	\$0 \$0	\$0 \$0	\$9,499,295 \$9,499,295
49	OCO 10	0	0	\$2,826	(\$2,826)	\$0	\$0	\$0	\$0	\$9,499,295
50	OCO 10	0	0	\$2,076	\$0	(\$2,148)	\$0	\$72	\$0	\$9,499,295
	0 Totals	0	0	\$15,379	(\$13,303)	(\$2,148)	\$0	\$72	\$0	\$9,499,295
51		0	0	\$13,006	\$0	(\$13,455)	\$0	\$449	\$0	\$9,499,295
52 53	Allowance	0	0	\$952 \$0	\$0 \$0	(\$985) \$0	\$0 \$0	\$33 \$0	\$0 \$0	\$9,499,295 \$9,499,295
53	Allowance	0	0	\$6,500	\$0 \$0	(\$6,724)	\$0 \$0	\$0 \$224	\$0 \$0	\$9,499,295 \$9,499,295
	1 Totals	0	0	\$20,458	\$0 \$0	(\$21,164)	\$0	\$706	\$0	\$9,499,295
47		0	0	\$0	\$0	\$0	\$0	\$0	\$0	\$9,499,295
Current	Amounts	5	0	\$7,884,656	\$134,752	\$169,812	\$1,035,594	\$274,481	\$9,499,295	\$9,499,295