



# Williamson County Commissioners Court


---

Road Bond Program

May 19, 2020



# Precinct 1




## North Mays Extension (Paloma Drive to Oakmont Drive)

---

3

Anticipated Completion  
Summer 2020



Original Contract Price = \$10,775,835.75

Total Change Orders to Date = \$24,898.18

Adjusted Contract Price = \$10,800,733.93

Expenditures to Date = \$8,321,946.91 (77%)

# North Mays Extension (Paloma Drive to Oakmont Drive)

4





# North Mays Extension (Paloma Drive to Oakmont Drive)





# North Mays Extension (Paloma Drive to Oakmont Drive)

6






## RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)

---

7

Anticipated Completion  
Summer 2022



Partnership with TxDOT and the City of Round  
Rock

Original Contract Amount = \$27,468,703.67

Construction is managed by TxDOT



# RM 620 at Railroad / Chisholm Trail<sup>8</sup> (IH 35 Frontage Road to Deep Wood Drive)





# RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)


9



## Great Oaks Drive Water Line Replacements

10

Anticipated Completion  
Spring 2020



Original Contract Price = \$1,325,000.00

Total Change Orders to Date = \$0.00

Adjusted Contract Price = \$1,325,000.00

Expenditures to Date = \$1,323,329.10 (99%)



# Great Oaks Drive Water Line Replacements





# Great Oaks Drive Water Line Replacements






# Great Oaks Drive Water Line Replacements




# Precinct 2





# Seward Junction Improvements

Anticipated Completion  
Late 2020



Original Contract Price = \$13,270,258.10

Total Change Orders to Date = \$112,306.36

Adjusted Contract Price = \$13,382,564.46

Expenditures to Date = \$7,607,130.63 (57%)

# Seward Junction Improvements






# Seward Junction Improvements



# Precinct 3






## Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

---

19

Anticipated Completion  
Spring 2020



Original Contract Amount = \$8,087,943.77

Total Change Orders = \$503,379.40

Adjusted Contract Price = \$8,591,323.17

Expenditures to Date = \$8,207,602.92 (96%)

## Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

21





## Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

21








# IH 35 Ramp Reversals and Frontage Road Conversion <sup>22</sup>

---

Anticipated Completion  
Late 2020



Partnership with TxDOT

Original Contract Amount = \$13,145,762.51

Construction is managed by TxDOT



# IH 35 Ramp Reversals and Frontage Road Conversion<sup>23</sup>





# IH 35 Ramp Reversals and Frontage Road Conversion<sup>24</sup>





# IH 35 Ramp Reversals and Frontage Road Conversion<sup>25</sup>




# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

---

26

Anticipated Completion  
Summer 2021



Partnership with TxDOT

Original Contract Amount = \$15,048,229.93

Construction is managed by TxDOT



# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

27





# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

28





# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

29




## CR 176 at RM 2243 (RM 2243 to Parkside Parkway)

---

30

Anticipated Completion  
Summer 2020



Original Contract Amount = \$2,447,560.00

Total Change Orders = \$208,869.67

Adjusted Contract Price = \$2,656,429.67

Expenditures to Date = \$1,972,684.63 (74%)



## CR 176 at RM 2243 (RM 2243 to Parkside Parkway)





## CR 176 at RM 2243 (RM 2243 to Parkside Parkway)






# CR 176 at RM 2243 (RM 2243 to Parkside Parkway)



# Precinct 4






## CR 110 Middle (Limmer Loop to CR 107)

35

Anticipated Completion  
Fall 2020



Original Contract Amount = \$8,910,862.73

Total Change Orders = \$98,172.70

Adjusted Contract Price = \$9,009,035.70

Expenditures to Date = \$5,224,161.32 (58%)



## CR 110 Middle (Limmer Loop to CR 107)





## CR 110 Middle (Limmer Loop to CR 107)





## CR 110 Middle (Limmer Loop to CR 107)






# Oak Bluff and Greenfield Drainage Improvements

39

Anticipated Completion  
Early 2021



Partnership with City of Round Rock

Original Contract Amount = \$1,770,012.25

Construction is managed by City of Round Rock



# Oak Bluff and Greenfield Drainage Improvements

40





# Oak Bluff and Greenfield Drainage Improvements

41





# Oak Bluff and Greenfield Drainage Improvements

42

