



Prime Construction Company Inc.
20907 Martin Lane
Pflugerville, Texas 78660
P: (512) 244-7799
F: (512) 990-9886

Project: 02.19004 - Williamson County Exposition Center Pavilion
5253 Bill Pickett Trail
Taylor, Texas 76574

CHANGE EVENT #057 - Impact Days

Origin:		Created By:	Gregg Matocha
Date Created:	8/18/2020	Scope:	TBD
Status:	Open	Change Reason:	
Type:	TBD		
Description:	CE #057 - Impact Days		

PAVILION
16 Days - Weather 3/24/20 - 8/5/20
12 Days - Event 3/4/20 - 8/6/20
31 Days - Fire Suppression Wet to Dry Conversion
69 Days - Total

OR
0 Days - Weather related
0 Days - Event related
69 Days - Fire Suppression Wet to Dry Conversion

CONCESSION
19 Days - Weather 3/24/20 - 9/4/20
15 Days - Event 3/24/20 - 9/4/20
34 Days - Total

No additional cost to Owner.

Attachments:

CHANGE EVENT LINE ITEMS

				Revenue		Cost			
Cost Code	Cost Type	Vendor / Contract		ROM	Prime PCO	Latest Price	ROM	RFQ	CommIt.
				\$0.00		\$0.00	\$0.00		
Grand Totals				\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00



Prime Construction Company Inc.

Job #: 02.19004 Williamson County Exposition Center Pavilion

5253 Bill Pickett Trail

Taylor, TX 76574

Daily Impact Log

Total				
Beg to 3/23	39			39
3/24 - 8/05	16	12		28
8/05 - 9/4	3	3		6
Total	58	15		73

Date	Delay	Comments	High Temp	Low Temp	Precip	Weather Day	Event Day
9/4/20 Yes		Heavy rain and wet conditions.	85	71	0.63	1	1
9/3/20 Yes		Rain and wet conditions	82	74	0.56	1	
		Rain caused the concrete pour to be canceled.					
9/2/20 Yes		rain	82	75	0.49	1	
9/2/20 Yes		Work was delayed for a county event.	82	75	0.49	1	
8/8/20 Yes		Work was delayed due to workers prohibited from being on site during the county's event.	96	74	0.03		1
8/7/20 Yes		Work was stopped for a county event	97	74	0.02		1
8/6/20 Yes		County event	98	75	0.01		1
7/26/20 Yes		Work was stopped for a county event	89	73	0.46		1
7/25/20 Yes		Work was stopped for a county event	88	74	0.30		1
7/24/20 Yes		Work was stopped for a county event	95	74	0.12		1
7/23/20 Yes		Work was stopped for a county event	96	75	0.05		1
7/23/20 Yes		County event	96	75	0.05		1
7/12/20 Yes		Work was delayed for an event	101	77	0.02		1
7/11/20 Yes		Work was delayed for an event	99	75	0.02		1
7/10/20 Yes		work is delayed for an event	99	76	0.02		1
7/9/20 Yes		work was delayed for an event with the county.	97	77	0.01		1
7/8/20 Yes		Event prep	95	77	0.06		1
7/6/20 Yes		rain this morning has delayed fine grading in the front.	95	77	0.06	1	
6/25/20 Yes		wet conditions	89	70	0.25	1	
6/24/20 Yes		rain	84	71	0.23	1	
6/23/20 Yes		Heavy Rain	88	72	0.73	1	
6/23/20 Yes		rain and wet conditions	88	72	0.73	1	
6/20/20 Yes		Delayed due to event	88	72	0.73	1	
6/19/20 Yes		County event	92	70	0.23		1
5/28/20 Yes		Heavy rains overnight	91	72	0.15		1
5/26/20 Yes		wet conditions	86	62	0.47	1	
5/25/20 Yes		Rain overnight has saturated the site and made it unable to work in most areas.	82	63	0.13	1	
5/18/20 Yes		site was too wet to access with equipment	78	64	0.69	1	
5/16/20 Yes		Rain and wet conditions	93	63	0.03	1	
5/13/20 Yes		Wet conditions	79	62	1.97	1	
5/12/20 Yes		Rain	83	64	0.06	1	
4/29/20 Yes		Rain	74	67	1.32	1	
4/22/20 Yes		rain	79	62	0.58	1	
4/4/20 Yes		rain	82	66	0.44	1	
3/30/20 Yes		Rain stopped equipment and steel erection.	50	42	0.45	1	
			70	61	0.74	1	