



Gary Wilson
Project Manager
Williamson County

June 16, 2011

Gary,

The purpose of this letter is to request for a 60 day extension for the WILCO project involving 6 dispenser stations with an original completion date of August 29, 2011. With the unforeseen circumstances involving the fire at Cleanfuels, the possible damage to the skids is going to push the project back because Cleanfuels wants to ensure 100% satisfaction with their product. Cleanfuels is sending the equipment back to the manufacturer for assessment and/or improvement and this process is going to take 30 days. With an approval of 60 days, the new completion date will be October 28, 2011.

Kent C. Boeckman
Jurisdictional Systems Manager
Ferrellgas

A handwritten signature of Kent C. Boeckman, consisting of stylized initials and a surname, written in black ink over a horizontal line.

Comm. Lisa L. Birlman
~~Judge Dan A. Gattis~~
~~Judge~~ Presiding Commissioner
Williamson County

A handwritten signature of Lisa L. Birlman, written in black ink over a horizontal line. Below the signature, the date '7-12-11' is handwritten.

7-12-11