

Transportation Project Status
November 10, 2021

Projects	Designer	Contractor	Status	Comments
ROADWAY AND TRAFFIC PROJECTS				
ST1503, Cooper Road Imprv. [Alamosa Drive (aprx. 3,500 ft. north of Chandler Heights Road) to Riggs Road for two through lanes each direction]	Entellus	Pulice Construction	Construction underway. Completion scheduled for mid 2022.	Federal funds
ST1614, Chandler Heights Road Imprv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Fall 2021.	Federal funds
ST1616, Ocotillo Road Imprv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	tbd	Design in progress. Bid scheduled for Fall 2021.	Federal funds
ST1804, Chandler Heights Road Imprv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Spring 2023.	Federal funds
ST1908, Bicycle Detection System [40 intersections]	n/a	n/a	Purchase of bicycle detection cameras	Federal funds
ST1909, Alleyway Rehab PM10 Dust Emission Reduction	n/a	Cactus Asphalt	Construction underway.	Federal funds
ST2001, Lindsay Road Imprv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for summer 2023.	Federal funds
ST2002, Traffic Study of Kyrene Road [Chandler Boulevard to Loop 202]	AZTEC	n/a	Study in progress.	
ST2003, Gilbert Road Imprv. [Ocotillo Road to Chandler Heights Road for new traffic signals and three through lanes in each direction]	Sunrise Engineering	Sunland Asphalt	Construction complete.	
ST2004, Alma School Road Imprv. [Pecos Road to Germann Road for three through lanes in each direction to match development imprv.]	Wood	Sunland Asphalt	Construction underway.	
ST2006, Traffic Signal at Warner Road and Nevada Street	Stanley Consultants	tbd	Design in progress. Bid scheduled for September 2021.	
ST2007, Hamilton Street Imprv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design in progress. Construction in 2022	
ST2009, Dobson Road Imprv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Design in progress.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	tbd	Design in progress.	Grant funds
ST2103, Intersection Imprv. at Ray Road and Dobson Road	tbd	tbd	Study to begin in Winter 2021/22.	Study only. Future phases tbd.
ST2104, Traffic Signal at Ocotillo Road and Pinelake Way	Y2K Engineering	tbd	Design in progress.	
ST2113, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design in progress.	Federal funds
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS				
ST1612, Chandler Boulevard Bike Lanes [I-10 to 56th Street]	Kimley-Horn	Combs Construction	Construction underway. Completion scheduled for Fall 2021	Federally funded
ST1613, Downtown ADA Improvements [Downtown Chandler on Chicago Street, Washington Street, and Boston Street]	J2	DNG	Phase I construction complete. Phase II construction underway. Completion scheduled for Fall 2021.	Locally funded.
ST1701, McClintock Drive Bike Lanes [Loop 202 to north of Ray Road] & Kyrene Road Bike Lanes - [Chandler Boulevard to north of Ray Road]	Aztec	AJP Electric	Construction complete.	Federally funded
ST2011, Study of Price Road, Ocotillo Road, and Chandler Heights Road Separated Bike Lanes	TY Lin	n/a	Study in progress. Study was put on hold temporarily to amend contract to allow for addition of Chandler Heights Road analysis.	Awarded design assistance grant for FY2020
ST2016, Park & Ride Shade Canopies, Phase 2 [two parking canopies covering 40 parking spaces & electric vehicle charging station]	LEA-Architects	TSG Constructors	Design complete. Construction scheduled to begin September 2021.	Funded with State Lottery Proceeds
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	Y2K	tbd	Study completed by Y2K. Design in FY2022. Construction in FY2023.	\$3.2 Million grant awarded for construction and \$400,000 for design.