



Chandler Municipal Airport Construction Report

Meeting Date:
November 9, 2022

Capital Projects – Design Phase:

- **Wildlife Hazard Perimeter Fence:** ADOT environmental clearance received 8/1. 100% ADOT funding at \$1,107,500. Proceeding to 100% plans. Coordination with Arizona Game & Fish Dept.
- **Arizona Pavement Management System:** Grant approved by City Council on 4/28. 90% ADOT funding at \$617,574 with City match of \$61,758. ADOT handling contractor procurement. Work tentatively scheduled for January 16, 2023 start.
- **Airport Operations Garage:** City funded at \$1 million. Design contract to Council.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Reviewing revised cost proposal.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for equipment replacement for \$200,000. Pre-scoping meeting 9/16. Revised cost proposal under review.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R– (North Runway)-** FAA funding for equipment replacement for \$110,000. Pre-scoping meeting 9/16. Revised cost proposal under review.
- **Runway 4R-22L Rehabilitation (South Runway)**— Potential FAA funding of \$350,000 for design. Project scoping initiated.

Capital Projects - Construction Phase:

- **Heliport Lighting Replacement:** Limited Notice to Proceed for long lead items issued. Pre-construction meeting held 10/21. Construction kickoff meeting TBD. City funding at \$277,771 for construction.

Maintenance Projects:

- **Fence Repair:** Selective tensioning continuing.
- **Landscaping – West Side of Airport Blvd:** Decomposed granite installed.
- **Ramp/Apron Painting:** Transient parking repainting with new, dedicated lead-in lines. Tentatively December/January.
- **Flight Planning Room/Pilot Lounge Repairs:** Awaiting updated wall planning maps/charts.
- **Terminal:** Touch-up painting continuing.