

Transportation Project Status
January 3, 2022

Projects	Designer	Contractor	Status	Comments
ROADWAY AND TRAFFIC PROJECTS				
ST1503, Cooper Road Imprv. [Alamosa Drive (aprx. 3,500 ft. north of Chandler Heights Road) to Riggs Road for two through lanes each direction]	Entellus	Pulice Construction	Construction underway. Completion scheduled for mid 2022.	Federal funds
ST1614, Chandler Heights Road Imprv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	tbd	Construction contract award in February 2022. Long lead procurement NTP Spring 2022. Start construction Summer 2022.	Federal funds
ST1616, Ocotillo Road Imprv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	tbd	Open bids late January 2022. Construction contract award April 2022. Long lead NTP late Spring 2022. Start construction late Summer 2022.	Federal funds
ST1804, Chandler Heights Road Imprv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Spring 2023.	Federal funds
ST1908, Bicycle Detection System [40 intersections]	n/a	n/a	Purchase of bicycle detection cameras	Federal funds
ST1909, Alleyway Rehab PM10 Dust Emission Reduction	n/a	Cactus Asphalt	Construction underway.	Federal funds
ST2001, Lindsay Road Imprv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for summer 2023.	Federal funds
ST2002, Traffic Study of Kyrene Road [Chandler Boulevard to Loop 202]	AZTEC	n/a	Study complete.	
ST2003, Gilbert Road Imprv. [Ocotillo Road to Chandler Heights Road for new traffic signals and three through lanes in each direction]	Sunrise Engineering	Sunland Asphalt	Construction complete.	
ST2004, Alma School Road Imprv. [Pecos Road to Germann Road for three through lanes in each direction to match development imprv.]	Wood	Sunland Asphalt	Construction complete.	
ST2006, Traffic Signal at Warner Road and Nevada Street	Stanley Consultants	tbd	Design complete. Construction in 2022	
ST2007, Hamilton Street Imprv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design in progress. Construction in 2022	
ST2009, Dobson Road Imprv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Design in progress.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	tbd	Design complete. Installation in 2022	Grant funds
ST2103, Intersection Imprv. at Ray Road and Dobson Road	tbd	tbd	Study to begin in Feb 2022.	Study only. Future phases tbd.
ST2104, Traffic Signal at Ocotillo Road and Pinelake Way	Y2K Engineering	tbd	Design in progress.	
ST2113, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design in progress.	Federal funds
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS				
ST1612, Chandler Boulevard Bike Lanes [I-10 to 56th Street]	Kimley-Horn	Combs Construction	Construction complete.	Federally funded
ST1613, Downtown ADA Improvements [Downtown Chandler on Chicago Street, Washington Street, and Boston Street]	J2	DNG	Phase I construction complete. Phase II construction complete.	Locally funded.
ST1701, McClintock Drive Bike Lanes [Loop 202 to north of Ray Road] & Kyrene Road Bike Lanes - [Chandler Boulevard to north of Ray Road]	Aztec	AJP Electric	Construction complete.	Federally funded
ST2011, Study of Price Road, Ocotillo Road, and Chandler Heights Road Separated Bike Lanes	TY Lin	n/a	Study in progress. Study was put on hold temporarily to amend contract to allow for addition of Chandler Heights Road analysis.	Awarded design assistance grant for FY2020
ST2016, Park & Ride Shade Canopies , Phase 2 [two parking canopies covering 40 parking spaces & electric vehicle charging station]	LEA-Architects	TSG Constructors	Construction underway. Anticipate completion Spring 2022.	Funded with State Lottery Proceeds
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Design to begin January 2022. Construction in summer/ fall 2023.	\$3.2 Million grant awarded for construction and \$650,000 for design.
Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study to begin early 2022. Design in FY 2022-23. Construction in 2024-25.	Pursuing federal funding.
Price Road Flexible Transit		tbd	Study completed in collaboration with Valley Metro. Contract award anticipated in Spring 2022 with operations beginning summer 2022.	Awarded \$2 Million grant for project startup and two years of operations.