

Transportation Project Status - May 18, 2022

Projects	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ROADWAY AND TRAFFIC PROJECTS					
ST1503, Cooper Road Imprv. [Alamosa Drive (aprx. 3,500 ft. north of Chandler Heights Road) to Riggs Road for two through lanes each direction]	Entellus	Pulice Construction	Construction underway. Completion scheduled for mid 2022.	Federal funds	\$19.3
ST1614, Chandler Heights Road Imprv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	tbd	Construction contract award in February 2022. Long lead procurement NTP Spring 2022. Start construction Summer 2022.	Federal funds	\$20.9
ST1616, Ocotillo Road Imprv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	tbd	Open bids late January 2022. Construction contract award April 2022. Long lead NTP late Spring 2022. Start construction late Summer 2022.	Federal funds	\$6.4
ST1804, Chandler Heights Road Imprv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Spring 2023.	Federal funds	\$20.9
ST1908, Bicycle Detection System [40 intersections]	n/a	n/a	Purchase of bicycle detection cameras	Federal funds	\$1.3
ST1909, Alleyway Rehab PM10 Dust Emission Reduction	n/a	Cactus Asphalt	Construction underway.	Federal funds	\$2.1
ST2001, Lindsay Road Imprv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for summer 2023.	Federal funds	\$27.2
ST2002, Traffic Study of Kyrene Road [Chandler Boulevard to Loop 202]	AZTEC	n/a	Study complete.		\$0.2
ST2003, Gilbert Road Imprv. [Ocotillo Road to Chandler Heights Road for new traffic signals and three through lanes in each direction]	Sunrise Engineering	Sunland Asphalt	Construction complete.		\$8.5
ST2004, Alma School Road Imprv. [Pecos Road to Germann Road for three through lanes in each direction to match development imprv.]	Wood	Sunland Asphalt	Construction complete.		\$3.7
ST2006, Traffic Signal at Warner Road and Nevada Street	Stanley Consultants	tbd	Design complete. Construction in 2022		\$0.8
ST2007, Hamilton Street Imprv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design in progress. Construction in 2022		\$3.4
ST2009, Dobson Road Imprv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Design in progress.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02	\$0 City Cost (Intel Funded)
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	tbd	Design complete. Installation in 2022	Grant funds	\$0.8
ST2103, Intersection Imprv. at Ray Road and Dobson Road	tbd	tbd	Study to begin in Feb 2022.	Study only. Future phases tbd.	\$0.1
ST2104, Traffic Signal at Ocotillo Road and Pinelake Way	Y2K Engineering	tbd	Design in progress.		\$0.8
ST2113, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design in progress.	Federal funds	\$2.4 (tbc)
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS					
ST1612, Chandler Boulevard Bike Lanes [I-10 to 56th Street]	Kimley-Horn	Combs Construction	Construction complete.	Federally funded	\$1.3
ST1613, Downtown ADA Improvements [Downtown Chandler on Chicago Street, Washington Street, and Boston Street]	J2	DNG	Phase I construction complete. Phase II construction complete.	Locally funded.	\$1.5
ST1701, McClintock Drive Bike Lanes [Loop 202 to north of Ray Road] & Kyrene Road Bike Lanes - [Chandler Boulevard to north of Ray Road]	Aztec	AJP Electric	Construction complete.	Federally funded	\$5.6
ST2011, Study of Price Road, Ocotillo Road, and Chandler Heights Road Separated Bike Lanes	TY Lin	n/a	Study complete.	Federally funded	\$0.1
ST2016, Park & Ride Shade Canopies , Phase 2 [two parking canopies covering 40 parking spaces & electric vehicle charging station]	LEA-Architects	TSG Constructors	Construction complete.	Funded with State Lottery Proceeds	\$0.3
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Design underway. Construction in fall 2023.	\$3.2 Million grant awarded for construction and \$650,000 for design.	\$6.0
Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study underway. Design in FY 2022-23. Construction in 2024-25.	Federal grants have been awarded to fund study, design and construction.	\$4.0
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study underway. Design in FY 2022-23. Construction in 2024-25.	Study is federally funded. Construction and design grant funding will be pursued.	\$1.0
Price Road Flexible Transit	NA	Via	Study completed in collaboration with Valley Metro. Contract awarded to Via. Operations scheduled to begin in July 2022.	Awarded \$2 Million grant for project startup and two years of operations.	\$2.1