



Chandler Municipal Airport Construction Report

Meeting Date:
April 12, 2023

Capital Projects – Design Phase:

- **Wildlife Hazard Perimeter Fence:** 100% ADOT funding at \$1,107,500. Plans are on the street for bid.
- **Airport Operations Garage:** City funded at \$1 million. Programming and conceptual layout underway.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Kick-off meeting 3/6. Design for new above ground tank underway.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for \$200,000. FAA environmental clearance received. Kick-off meeting 2/21. 30% plans received and commented.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R- (North Runway)-** FAA funding for \$110,000. Kick-off meeting 2/21. Environmental clearance underway.
- **Runway 4R-22L Rehabilitation (South Runway)**— Awaiting FAA grant for \$350,000 for design. FAA environmental clearance received. Design contract approved. Kick-off meeting 4/6.
- **Taxiway B Improvements- Phase 1** – Awaiting ADOT grant for \$2,035,000. Council authorized grant 2/23. Awaiting design proposal.

Capital Projects - Construction Phase:

- **Arizona Pavement Management System:** Grant at 90% ADOT funding at \$617,574 with City match of \$61,758. Work scheduled for 4/25 through 5/3, with final striping for late May/early June.

Maintenance Projects:

- **Fence Repair:** Selective tensioning ongoing.
- **Ramp/Apron Painting:** Transient parking repainting with new, dedicated lead-in lines. Tentatively March/April.
- **Flight Planning Room/Pilot Lounge Repairs:** Awaiting updated wall planning maps/charts.
- **Terminal:** Touch-up painting ongoing.