



Chandler Municipal Airport Construction Report

Meeting Date:
Sept. 13, 2023

Capital Projects – Design Phase:

- **Airport Operations Garage**: City funded at \$1 million. Programming and conceptual layout underway. Consultant developing estimate of construction cost.
- **Airport Fuel Tank Relocation**: City funded at \$610,000. Kick-off meeting 3/6. Design for new above ground tank underway. Working toward 100% plans.
- **Automated Weather Observation System (AWOS) Replacement**: FAA funding for \$200,000. FAA environmental clearance received. Kick-off meeting 2/21. 100% plans in for review. Project to be put out to bid late 2023/early 2024.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R- (North Runway)**- FAA funding for \$110,000. Kick-off meeting 2/21. Plans at 100%. Finalizing construction environmental documentation. Bid TBD.
- **Runway 4R-22L Rehabilitation (South Runway)**— FAA grant for \$350,000 for design approved. FAA environmental clearance received. Design contract approved. Kick-off meeting 4/6. Design underway. Survey and geotech completed. Design underway.
- **Taxiway B Improvements- Phase 1** – ADOT grant for \$2,035,000 approved. Design scope/fee proposal received and under review. Council approval of construction contract.

Capital Projects - Construction Phase:

- **Wildlife Hazard Perimeter Fence**: 100% ADOT funding at \$1,107,500. \$796,813 contract with Diamond Ridge Development Corporation approved. Construction Kick-off meeting 6/26. Design consultant reviewing shop drawings. Notice to Proceed issued on August 14.

Maintenance Projects:

- **Ramp/Apron Painting**: Transient parking repainting with new, dedicated lead-in lines - Start TBD.
- **Terminal**: Touch-up painting ongoing.