



Chandler Municipal Airport Construction Report

Meeting Date:
Nov. 8, 2023

Capital Projects – Design Phase:

- **Airport Operations Garage:** City funded at \$1 million. Programming and conceptual layout completed. Requested design proposal.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Design for new above ground tank underway. Finalizing 60% plans.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for \$200,000. FAA environmental clearance received. Kick-off meeting 2/21. 100% plans finalized. Project to be put out to bid January 2024.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R- (North Runway)-** FAA funding for \$110,000. Kick-off meeting 2/21. Plans at 100%. Finalizing construction environmental documentation. Bid TBD.
- **Runway 4R-22L Rehabilitation (South Runway)** — FAA grant for \$350,000 for design approved. Kick-off meeting 4/6. 30% plans submitted for review.
- **Taxiway B Improvements- Phase 1** – ADOT grant for \$2,035,000 approved. Design kick-off meeting 10/26. Survey completed.
- **Old Heliport Redevelopment-** Proceeding with design contract for \$30,805 in local funds for new fencing and pavement maintenance/tie-down design.

Capital Projects - Construction Phase:

- **Wildlife Hazard Perimeter Fence:** 100% ADOT funding at \$1,107,500. \$796,813 contract with Diamond Ridge Development Corporation approved. Final completion 12/1.
- **Tower Internet Connectivity:** Local Funding. Project kick-off 12/4. Completion planned late January/early February.

Maintenance Projects:

- **Ramp/Apron Painting:** Transient parking repainting with new, dedicated lead-in lines underway.