

Transportation Project Status - May 2023

Projects	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ROADWAY AND TRAFFIC PROJECTS					
ST1503, Cooper Road Improv. [Alamosa Drive (approx.. 3,500 ft. north of Chandler Heights Road) to Riggs Road for two through lanes each direction]	Entellus	Pulice Construction	Construction received final completion on December 9, 2022.	Federal funds	\$19.30
ST1614, Chandler Heights Road Improv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	Granite Construction Company	Construction underway. Completion scheduled for Winter 2023/ 2024.	Federal funds	\$20.90
ST1616, Ocotillo Road Improv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	Haydon Companies, LLC	Construction underway. Completion scheduled Fall/ Winter 2023.	Federal funds	\$6.80
ST1804, Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Winter 2023.	Federal funds	\$20.90
ST2001, Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Winter 2023/ 2024.	Federal funds	\$27.20
ST2006, Traffic Signal at Warner Road and Nevada Street	Stanley Consultants	B&F Contracting	Construction complete. Traffic signal open to operations.		\$0.60
ST2007, Hamilton Street Improv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design underway. Construction scheduled for Fall 2023		\$5.20
ST2009, Dobson Road Improv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Construction in progress. Completion date extended to coordinate with other projects.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02	\$0 City Cost (Intel Funded)
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	CS Construction	Construction underway.	Grant funds	\$1.30
ST2103, Intersection Improv. at Ray Road and Dobson Road	tbd	tbd	Study complete. HSIP grant awarded.	Study only. Future phases tbd.	\$0.20
ST2104, Traffic Signal at Ocotillo Road and Pinelake Way	Y2K Engineering	tbd	Design finished.		\$0.80
ST2113, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design complete. Construction scheduled for Fall 2023.	Federal funds	\$2.4 (tbc)
ST2110, Chandler Video Detection Cameras	Y.S. Mantri & Assoc.	tbd	Bids were opened on January 12, 2023. Procurement of contractor underway.	Federally Funded	\$1.7(tbc)
ST2209, Chandler Local Detection and Communication Systems (Replaces existing video detecting cameras with new video cameras)	Kimley-Horn and Associates	tbd	Design in Progress. Construction scheduled for Fall/ Winter 2023.	Federally Funded	\$0.50
ST2210, Chandler ICM Detection and Communication Systems (Replaces existing video detecting cameras near freeways with new video cameras)	Kimley-Horn and Associates	tbd	Design in Progress. Construction scheduled for Fall/ Winter 2023.	Federally Funded	\$0.60
ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)	tbd	tbd	Design scheduled for Spring/ Summer 2023		\$2.00
ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)	tbd	tbd	Design scheduled for Summer 2023		\$9.30
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS					
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Design nearing completion. Construction in early 2024.	\$7.4 Million grant awarded for construction and \$650,000 for design.	\$9.00
TP2202, Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study complete. Design to begin summer 2023. Construction in 2024-25.	Federal grants have been awarded to fund study, design and construction.	\$4.50
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study complete. Design to begin in spring 2023 Construction in 2024-25.	Study is federally funded. Construction and design grant funding will be pursued.	\$1.00
Hunt Highway Bicycle Improvements and Traffic Calming Study	Rick Engineering	tbd	Study underway, to be completed late 2023.	Federally funded. Study will look at a potential shared use path or separated bike lanes along with recommendations for traffic calming between Cooper Rd. and Val Vista Dr. Study has been delayed due to delayed casino opening.	\$0.10
Protected Bike Lanes Study	Y2K Engineering	tbd	Study underway, to be completed summer 2023	Federally funded. Study will prioritize opportunities to install protected bike lanes on arterial and collector streets in Chandler.	\$0.10
Chandler Flex	NA	Via	Study completed in collaboration with Valley Metro. Contract awarded to Via. Operations began July 11, 2022.	Awarded \$2 Million grant for project startup and two years of operations.	\$2.10