

| Transportation Project Status - December 2023                                                                                                         |                            |                              |                                                                                                                                                                                                                    |                                                                                                                                                                                                                                  |                                    |
|-------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|
| ROADWAY AND TRAFFIC PROJECTS                                                                                                                          | Designer                   | Contractor                   | Status                                                                                                                                                                                                             | Comments                                                                                                                                                                                                                         | PROJECT COST ESTIMATE (\$MILLIONS) |
| ST1614, Chandler Heights Road Improv. [McQueen Road to Gilbert Road for two through lanes each direction]                                             | Kimley-Horn                | Granite Construction Company | Construction underway. Completion scheduled for Spring 2024.                                                                                                                                                       | Federal funds                                                                                                                                                                                                                    | \$20.90                            |
| ST1616, Ocotillo Road Improv. [Gilbert Road to 148th Street for two through lanes each direction]                                                     | Ritoch-Powell              | Haydon Companies, LLC        | Construction underway. Completion scheduled Winter 2023.                                                                                                                                                           | Federal funds                                                                                                                                                                                                                    | \$6.80                             |
| ST1804, Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]                                          | Kimley-Horn                | tbd                          | Design in progress. Bid scheduled for Spring 2024                                                                                                                                                                  | Federal funds                                                                                                                                                                                                                    | \$20.90                            |
| ST2001, Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]                                                  | Kimley-Horn                | tbd                          | Design in progress. Bid scheduled for Summer 2024                                                                                                                                                                  | Federal funds                                                                                                                                                                                                                    | \$27.20                            |
| ST2007, Hamilton Street Improv. [Appleby Road to Carob Drive]                                                                                         | Nfra Consultants           | tbd                          | Design underway. Construction scheduled to go out to Bid Winter 2023                                                                                                                                               |                                                                                                                                                                                                                                  | \$5.20                             |
| ST2009, Dobson Road Improv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]                                                      | Premier                    | DCS Contracting              | Construction in progress. Completion date extended to coordinate with other projects. Completion scheduled for Winter 2024.                                                                                        | Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02                                                                                                                                                               | \$0 City Cost (Intel Funded)       |
| ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.] | Y.S. Mantri & Assoc.       | CS Construction              | Construction underway. Completion scheduled for Winter 2023.                                                                                                                                                       | Grant funds                                                                                                                                                                                                                      | \$1.30                             |
| ST2103, Intersection Improv. at Ray Road and Dobson Road                                                                                              | tbd                        | tbd                          | Study complete. Design to begin Winter 2023.                                                                                                                                                                       | Grant funds & local funds                                                                                                                                                                                                        | \$11.85                            |
| ST2112, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)                                                                    | Premier / Olsson           | tbd                          | Design in progress. Construction scheduled for Spring 2024                                                                                                                                                         | Federal funds                                                                                                                                                                                                                    | \$2.4 (tbc)                        |
| ST2110, Chandler Video Detection Cameras                                                                                                              | Y.S. Mantri & Assoc.       | tbd                          | Construction underway. Completion scheduled for Winter 2023.                                                                                                                                                       | Federally Funded                                                                                                                                                                                                                 | \$1.7(tbc)                         |
| ST2209, Chandler Local Detection and Communication Systems (Replaces existing video detecting cameras with new video cameras)                         | Kimley-Horn and Associates | tbd                          | Construction in Progress.                                                                                                                                                                                          | Federally Funded                                                                                                                                                                                                                 | \$0.50                             |
| ST2210, Chandler ICM Detection and Communication Systems (Replaces existing video detecting cameras near freeways with new video cameras)             | Kimley-Horn and Associates | tbd                          | Construction in Progress.                                                                                                                                                                                          | Federally Funded                                                                                                                                                                                                                 | \$0.60                             |
| ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)                  | EPS Group, Inc.            | tbd                          | Design underway. Construction tentatively scheduled Summer/Fall 2024.                                                                                                                                              |                                                                                                                                                                                                                                  | \$2.00                             |
| ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)                                            | tbd                        | tbd                          | Pre-design completed July 2023, full design scheduled for early 2024.                                                                                                                                              |                                                                                                                                                                                                                                  | \$9.30                             |
| PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS                                                                                                             | Designer                   | Contractor                   | Status                                                                                                                                                                                                             | Comments                                                                                                                                                                                                                         | PROJECT COST ESTIMATE (\$MILLIONS) |
| ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]                                                                  | TY Lin                     | tbd                          | Study completed by Y2K. Design complete. Construction in Late 2024.                                                                                                                                                | \$7.4 Million grant awarded for construction and \$650,000 for design.                                                                                                                                                           | \$10.00                            |
| TP2202, Kyrene Branch and Highline Canal Shared Use Paths                                                                                             | Kimley-Horn                | tbd                          | Study completed by Kimley-Horn. Design underway. Construction in 2024-25.                                                                                                                                          | Federal grants have been awarded to fund study, design and construction.                                                                                                                                                         | \$4.50                             |
| Ashley and Paseo Trails Connection                                                                                                                    | Y2K Engineering            | tbd                          | Study completed by Y2K. Design underway. Construction in 2024-25.                                                                                                                                                  | Study is federally funded. Construction and design are locally funded.                                                                                                                                                           | \$1.00                             |
| Hunt Highway Bicycle Improvements and Traffic Calming Study                                                                                           | Rick Engineering           | tbd                          | Study underway, to be completed late 2023.                                                                                                                                                                         | Federally funded study, looking at a potential shared use path or separated bike lanes along with recommendations for traffic calming between Cooper Rd. and Val Vista Dr. Study has been delayed due to delayed casino opening. | \$0.10                             |
| Protected Bike Lanes Study                                                                                                                            | Y2K Engineering            | tbd                          | Study nearing completion, to be finalized Winter 2023.                                                                                                                                                             | Federally funded. Study will prioritize opportunities to install protected bike lanes on arterial and collector streets.                                                                                                         | \$0.10                             |
| Chandler Flex                                                                                                                                         | NA                         | Via                          | Initial study completed in collaboration with Valley Metro. New study underway, analyzing potential to serve the airpark area and other parts of Southeast Chandler/ South Gilbert. Operations began July 11, 2022 | Awarded \$2 Million grant for project startup and two years of operations.                                                                                                                                                       | \$2.10                             |