



Chandler Municipal Airport Construction Report

Meeting Date:
August 14, 2024

Capital Projects – Design Phase:

- **West Airport Facilities Upgrade (fmr Airport Operations Garage):** City funded at \$3.9 million. Revised scope includes parking lot and aircraft observation area. Design kick-off meeting 5/28.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Awaiting construction permits.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R (North Runway):** FAA funding for \$110,000. Plans at 100%. FAA environmental clearance received.
- **Runway 4R-22L Rehabilitation (South Runway):** FAA grant for \$350,000 for design approved. Kick-off meeting 4/6. 100% sealed plans to be submitted on 8/16.
- **Taxiway B Improvements- Phase 1:** ADOT grant for \$2,035,000 approved. FAA environmental clearance received. 30% design meeting with ADOT 5/24. 60% plans submitted and under review.

Capital Projects - Construction Phase:

- **Taxiway C Electrical:** City funding. Addresses immediate issues with electrical infrastructure. Cabling and lighting system are functional but needs replacement. 5/20 Council approval of \$495,479 contract with DNG. Approximately 7-week lead time for material. 7/18 preconstruction meeting. 9/4 meeting for construction.
- **Automated Weather Observation System (AWOS) Replacement:** FAA funding for \$200,000. FAA environmental clearance received. Council approval on 6/13. Precon meeting on 7/15 for long-lead equipment procurement.
- **Former K&K Site Remediation:** City funding for soil remediation near end of Cooper Road north of Queen Creek. Mobilization starting on 7/8 with remediation completed by mid-November.