



Chandler Municipal Airport Construction Report

Meeting Date:
July 9, 2025

Capital Projects – Design Phase:

- **West Airport Facilities Upgrade:** City funded at \$3.9 million. Revised scope includes operations garage, parking lot and aircraft observation area. At 100% design.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Cost negotiation with vendors. Budget transfer under evaluation.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R (North Runway):** FAA funding for \$110,000. Revising drawings for circuit change for 24/7 REILs. FAA confirmed environmental clearance.

Capital Projects - Construction Phase:

- **Taxiway B Improvements- Phase 1:** ADOT grant for \$2,035,000. Estimated construction start in September due to long lead items for airfield lighting fixtures.
- **Runway 4R-22L Rehabilitation (South Runway):** FAA grant for \$350,000 for design approved. Awaiting FAA grant for construction. Preconstruction meeting during week of July 7th. Construction start TBD.
- **Hangar Area Pavement Rehabilitation:** City funded \$7.4 million to redo pavement in and among the city-owned hangars. Council approval for construction and construction management set for July 14th.
- **Former K&K Site Remediation:** City funding for soil remediation near end of Cooper Road north of Queen Creek. Mobilization starting on 7/8 with remediation completed in summer 2025 with a ~5.8 acre restricted use area remaining. On track for completion in July.