



## Chandler Municipal Airport Construction Report

Meeting Date:  
February 11, 2026

### Capital Projects – Design Phase:

- **West Airport Facilities Upgrade:** City funded at \$3.9 million. Revised scope includes operations garage, parking lot and aircraft observation area. Finalizing plan comments. Evaluating utility relocation options and new phasing plan.
- **Airport Fuel Tank Relocation:** City funded at \$610,000. Cost negotiation with vendors. Budget transfer under evaluation. Evaluating alternative methods.
- **Runway End Identifier Light (REIL) Installation Runway 4L-22R (North Runway):** FAA funding for \$110,000. Revising drawings for circuit change for 24/7 REILs. FAA confirmed environmental clearance.

### Capital Projects - Construction Phase:

- **Hangar Area Pavement Rehabilitation:** Substantially complete. Water leak under pavement near east side of C hangars.
- **Taxiway B Improvements- Phase 1:** ADOT grant for \$2,035,000. Construction start scheduled for January 5, 2026. Substantial completion scheduled for 3<sup>rd</sup> week of February. Work underway.
- **Former K&K Site Remediation:** City funding for soil remediation near end of Cooper Road north of Queen Creek. 5.8 acre restricted use area remaining. Substantially complete for initial phase. Additional excavation needed and starting on January 20<sup>th</sup>.