



Chandler Municipal Airport Construction Report

**Meeting Date:
August 12, 2026**

Capital Projects – Design Phase:

- Runway 4L-22R and Taxiway B Electrical Replacement: \$1.2 million project with \$1.1 million in federal funds. Replaces runway and taxiway lights to LED, replaces cabling, and replaces regulators. Design at 100%. Bid package being developed.
- West Airport Facilities Upgrade: City funded at \$3.9 million. Revised scope includes operations garage, parking lot and aircraft observation area. Revising design and utility relocation plans for future phasing.
- Airport Fuel Tank Relocation: City funded at \$610,000. Shift to request for proposals for fuel branding agreement. Future removal of underground storage tank.
- Runway End Identifier Light (REIL) Installation Runway 4L-22R (North Runway): FAA funding for \$110,000. Revising drawings for circuit change for 24/7 REILs. FAA confirmed environmental clearance.

Capital Projects - Construction Phase:

- Former K&K Site Remediation: City funding for soil remediation near end of Cooper Road north of Queen Creek. 5.8 acre restricted use area remaining. Topographic survey field work finished. Draft management plan under review for submittal to ADEQ.