

AI-53264**Purchasing Department****CC CONSENT**

Meeting Date: 02/16/2016

Submitted For: Eddie Cantu, COMM. PCT. #2

Submitted By: Carlos Jasso, COMM. PCT. #2

Department: COMM. PCT. #2

Information

CAPTION

Requesting approval of payment of Invoice #11325474 in the amount \$46,978.29 submitted by L&G Consulting Engineers Inc., in connection with professional engineering services provided under Contract C-15-097-03-17 (WA#4), for Pct 2 Nolana Loop project.

BACKGROUND

Fiscal Impact

FISCAL YEAR: 2016

ACCT. #: 6-1315-431-00-122-081-0-721

FUNDS AVAILABLE Y/N?: Y

MATCHING FUNDS Y/N?: N

BUDGETARY IMPACT:

Funding available through PO#735496 in the amount of \$39,602.70

FISCAL YEAR: 2016

ACCT. #: 6-1315-431-00-122-081-0-841

FUNDS AVAILABLE Y/N?: Y

MATCHING FUNDS Y/N?: N

BUDGETARY IMPACT:

Funding available through PO#735496 in the amount of \$7,375.59

Attachments

*No file(s) attached.***Form Review**

Inbox

Reviewed By


Date

Carlos Jasso

02/03/2016 01:29 PM

Form Started By: Carlos Jasso

Started On: 02/03/2016 01:29 PM



February 1, 2016

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
 Hidalgo County Precinct No. 2
 300 West Hall Acres Rd
 Pharr, Texas 78589

RE: Work Authorization #4 on Contract # 15-097-03-17 - On-Call Services for "Road and Bridge, C.I.P. and Other Projects in General" – Nolana Loop Pending Proj Development Activities PO #735496 – L&G Project #150204

Dear Mr. Garza,

Attached for your review and approval is our invoice for the services rendered under Work Authorization #4 on the subject referenced project.

The following is attached:

- L&G's Invoice
- Exhibit C – Work Schedule

TASK		% COMPL
FC 10213 ~ COORDINATE WITH HCMPO TO SECURE FUNDING		
UPDATED: L&G has coordinated a strategic letter addressed to TxDOT and the HCMPO proposing multiple options to secure funding for the project. L&G will continue to pursue these options with both TxDOT & HCMPO.	L&G	40%
FC 10214 ~ SUPPORT/STRATEGIZING WITH HIDALGO CO. PCT 2 ON PROJECT DEVELOPMENT ACTIVITIES		
UPDATED: L&G met with Hid Cty Pct. #2 & Pct. #1 on January 28 th to strategize on the best course of action to develop this corridor.	L&G	40%
FC 10215 ~ COORDINATION WITH CITIES/HCDD#1/TxDOT		
UPDATED: L&G has discussed the development of this project with TxDOT at a meeting on January 27 th and has discussed the needed outfalls based on the existing schematic with HCDD #1.	L&G	40%
FC 11009 ~ UPDATE AND UPGRADE SCHEMATIC		
UPDATED: L&G has begun updating the schematic by revising the proposed typical section to a 5-lane urban facility. In addition, L&G has begun to study the intersections to see if there is a need for improvements in those areas.	L&G	25%
FC 12001 ~ ENVIRONMENTAL DOCUMENT REVISIONS AND UPDATE		
UPDATED: L&G reviewed the existing document and compiled a list of items that need to be updated. L&G has initiated coordination with TxDOT Pharr District.	L&G	10%

FC 12002 ~ PUBLIC INVOLVEMENT FOR PROJECT & 1 PUBLIC MTG		
NO UPDATE: This task has not started.	L&G	0%
FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, ETC.		
NO UPDATE: This task has not started.	L&G	0%
FC 16101 – HYDROLOGIC MAP DEVELOPMENT		
UPDATED: L&G has begun developing the Hydrologic Map by identifying the contours as well as the watershed areas contributing to the project as well as beginning to analyze the impacts to the project outfalls.	L&G	25%

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM
Project Manager

Attachments

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11325474
INVOICE DATE: 01/31/16

BILL TO: 93

Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 150204

On-Call Services for "Road and
 Bridge, CIP & Other Projects"
 Nolana Loop-WA#4

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2016.						
10213-Coord w/HCMPO	17,848.20		7,139.28	7,139.28	40.0	10,708.92
10214-Support w/Pct2	11,425.38		4,570.15	4,570.15	40.0	6,855.23
10215-Coord w/Cities	23,037.76		9,215.10	9,215.10	40.0	13,822.66
11009-Update Schemat	32,115.06		8,028.77	8,028.77	25.0	24,086.29
12001-EA Reports	89,419.20		8,941.92	8,941.92	10.0	80,477.28
12002-Pub Involvement	12,260.16				0.0	12,260.16
12008-Eng Sup Pub Mt	7,837.04				0.0	7,837.04
16101-Hydro Map	36,332.28		9,083.07	9,083.07	25.0	27,249.21
TOTALS:	230,275.08	0.00	46,978.29	46,978.29	20.4	183,296.79

ORIGINAL CONTRACT SUM \$ 230,275.08
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 230,275.08
 TOTAL COMPLETED TO DATE \$ 46,978.29
 LESS PREVIOUS INVOICES \$ 0.00

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 46,978.29

INVOICE RECEIVED BY:
Elizabeth Cases ON 2/1/16
 GOODS/SERVICES RECEIVED BY:
Eduardo Cantu ON 1/1/2016 - 1/31/2016

PO # 735496
6-1315-431-00-122-081-0-721
 Req # 288811

\$39,602.70

PO # 735496
6-1315-431-00-122-081-0-841
 Req # 288811

\$7,375.59

EXHIBIT "C"
PROJECT SCHEDULE
On-Call Services for "Road and Bridge, C.I.P. and Other Projects in General"

WA #4 - Nolana Loop Pending Project Development Activities

TASK AND DESCRIPTION	2015			2016												
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	
Notice to Proceed																
Environmental Document Revisions and Updates																
Advertise for public meeting																
Public Involvement for Public Meeting																
Engineering Technical Support at Public Meetings with Layouts, etc.																
TxDOT Review of Environmental Technical Reports & Coordinate w/Res Agencies																
Hydrologic Map Development																
Update and Upgrade Schematic																
Coordination with HCMPO to Secure Funding																
Support/Strategizing with Hidalgo Co. Pct 2 on Project Development Activities																
Afford Opportunity for Public Hearing																
Environmental Decision																
Coordination with Cities/HCDD#1/TxDOT																

L&G Engineering
 Texas Department of Transportation (TxDOT)
 Advertising