

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11325551
INVOICE DATE: 03/31/16

BILL TO: 93

Hidalgo County Pct. #2
 300 W. Hall Acres, Suite G
 Pharr, TX 78577

JOB: 150204

On-Call Services for "Road and
 Bridge, CIP & Other Projects"
 Nolana Loop-WA#4

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of March 2016.						
10213-Coord w/HCMPO	17,848.20	10,708.92	3,569.64	14,278.56	80.0	3,569.64
10214-Support w/Pct2	11,425.38	6,855.23	2,285.07	9,140.30	80.0	2,285.08
10215-Coord w/Cities	23,037.76	13,822.66	4,607.55	18,430.21	80.0	4,607.55
11009-Update Schemat	32,115.06	12,846.02	6,423.02	19,269.04	60.0	12,846.02
12001-EA Reports	89,419.20	17,883.84		17,883.84	20.0	71,535.36
12002-Pub Involvement	12,260.16				0.0	12,260.16
12008-Eng Sup Pub Mt	7,837.04				0.0	7,837.04
16101-Hydro Map	36,332.28	14,532.91	7,266.46	21,799.37	60.0	14,532.91
TOTALS:	230,275.08	76,649.58	24,151.74	100,801.32	43.8	129,473.76



PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM	\$	230,275.08
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	230,275.08
TOTAL COMPLETED TO DATE	\$	100,801.32
LESS PREVIOUS INVOICES	\$	76,649.58
CURRENT PAYMENT DUE	\$	24,151.74

INVOICE RECEIVED BY:
Elizabeth Casas ON 4/1/16
 GOODS/SERVICES RECEIVED BY:
Eduardo Castro ON 3/15-3/31/2016




PO # 735496
6-1315-431-00-122-081-0-841
 Req # 288811
 \$3,791.82


PO # 735496
6-1315-431-00-122-081-0-721
 Req # 788811
 \$20,359.92

EXHIBIT "C"
PROJECT SCHEDULE
On-Call Services for "Road and Bridge, C.I.P. and Other Projects in General"

WA #4 - Nolana Loop Pending Project Development Activities

TASK AND DESCRIPTION	2015			2016												
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	
Notice to Proceed																
Environmental Document Revisions and Updates																
Advertise for public meeting																
Public Involvement for Public Meeting																
Engineering Technical Support at Public Meetings with Layouts, etc.																
TxDOT Review of Environmental Technical Reports & Coordinate w/Res Agencies																
Hydrologic Map Development																
Update and Upgrade Schematic																
Coordination with HCMPO to Secure Funding																
Support/Strategizing with Hidalgo Co. Pct 2 on Project Development Activities																
Afford Opportunity for Public Hearing																
Environmental Decision																
Coordination with Cities/HCDD#1/TxDOT																

 L&G Engineering
 Texas Department of Transportation (TxDOT)
 Advertising



April 1, 2016

Mr. Armando Garza, Jr., Chief Administrator
Attn: Ms. Erika Zamora, Director of Administrative Operations
Hidalgo County Precinct No. 2
300 West Hall Acres Rd
Pharr, Texas 78589

**RE: Work Authorization #4 on Contract # 15-097-03-17 - On-Call Services for “Road and Bridge, C.I.P. and Other Projects in General” – Nolana Loop Pending Proj Development Activities
PO #735496 – L&G Project #150204**

Dear Mr. Garza,

Attached for your review and approval is our invoice for the services rendered under Work Authorization #4 on the subject referenced project.

The following is attached:

- L&G's Invoice
- Exhibit C – Work Schedule

TASK		% COMPL
FC 10213 ~ COORDINATE WITH HCMPO TO SECURE FUNDING		
UPDATED: L&G has successfully assisted the Precinct in securing a \$2M ROW project in FY 2016, as well as transferring the \$5M funding to segment #1 utilizing the federal earmark funding. L&G has developed a plan to complete the funding gap utilizing freed up CAT 7 monies from the upcoming Prop #1 & #7 allocations.	L&G	80%
FC 10214 ~ SUPPORT/STRATEGIZING WITH HIDALGO CO. PCT 2 ON PROJECT DEVELOPMENT ACTIVITIES		
UPDATED: L&G continues to coordinate with TxDOT & Pct. #2 to advance the project development.	L&G	80%
FC 10215 ~ COORDINATION WITH CITIES/HCDD#1/TxDOT		
UPDATED: L&G continues to coordinate with TxDOT to advance the environmental status. L&G has coordinated with HCDD #1 regarding the needed outfalls for the project.	L&G	80%
FC 11009 ~ UPDATE AND UPGRADE SCHEMATIC		
UPDATED: L&G continues to update the schematic by revising the proposed typical section to a 5-lane urban facility, which was presented to TxDOT at the February 11 th meeting. In addition, L&G continues to study the intersections to see if there is a need for improvements in those areas.	L&G	60%

FC 12001 ~ ENVIRONMENTAL DOCUMENT REVISIONS AND UPDATE		
NO UPDATE: L&G submitted the draft Scope Development Tool to TxDOT and continues to coordinate with the Pharr District on updating and finalizing the tool. L&G met with the District and ENV to discuss project initiation and development. L&G has requested new traffic data and line diagrams for use in the noise analysis.	L&G	20%
FC 12002 ~ PUBLIC INVOLVEMENT FOR PROJECT & 1 PUBLIC MTG		
NO UPDATE: This task has not started.	L&G	0%
FC 12008 ~ ENGINEERING TECHNICAL SUPPORT AT PUBLIC MEETINGS WITH LAYOUTS, ETC.		
NO UPDATE: This task has not started.	L&G	0%
FC 16101 – HYDROLOGIC MAP DEVELOPMENT		
UPDATED: L&G continues developing the Hydrologic Map by identifying the contours as well as the watershed areas contributing to the project as well as analyzing the impacts to the project outfalls.	L&G	60%

Should you have any questions regarding this submittal or would like clarification on any aspect of the project, please do not hesitate to call me at (956) 585-1909.

Sincerely,



Robert Macheska, P.E., CFM
Project Manager

Attachments