




**IN WITNESS WHEREOF**, the Engineer and the Owner have caused this Supplemental Agreement

No. 2 to be effective as of the \_\_\_ day of \_\_\_\_\_, 2018.

**ENGINEER:**  
**L&G CONSULTING ENGINEERS, INC.**

**BY:**   
\_\_\_\_\_  
Jacinto Garza P.E., President

**OWNER:**  
**HIDALGO COUNTY**  
**BY:** \_\_\_\_\_  
Ramon Garcia, County Judge

Attachments:

Exhibit "C" – Work Schedule

**EXHIBIT "C"**  
**PROJECT WORK SCHEDULE**  
**Liberty Road Project**  
**From Mile 3 to FM 2221**  
**Length = 3.8 miles**

TASK AND DESCRIPTION	FIRM	2016												2017												2018													
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC		
<b>Liberty Blvd</b>																																							
<b>SCHEMATIC</b>																																							
Develop Schematic	CMPL																																						
TxDOT Review & Revisions	CMPL																																						
TxDOT Approval	CMPL																																						
Revise to TxDOT & Public Meeting Comments	CMPL																																						
<b>PS&amp;E (Subject to Approval)</b>																																							
30% Completion	L&G																																						
60% Completion	L&G																																						
90% Completion	L&G																																						
TxDOT Approval	TxDOT																																						
<b>ENVIRONMENTAL CLEARANCE</b>																																							
Public Involvement	CMPL																																						
Prepare Environmental Document	CMPL																																						
Submit Final Draft Document	CMPL																																						
Agency Review & Revisions	CMPL																																						
Environmental Decision	CMPL																																						
Opportunity Public Hearing																																							
<b>ROW MAP</b>																																							
Prepare ROW Map	L&G																																						
TxDOT Review & Revisions	TxDOT																																						
TxDOT Approval	TxDOT																																						
<b>TXDOT RELEASE OF ROW</b>																																							
Release (Dependent on Availability of Funds)	TxDOT																																						
<b>ACQUISITION SERVICES</b>																																							
ROW Acquisition	L&G																																						
<b>PROPOSED LETTING</b>																																							
Let Proj (18 mon const.)	CNTY																																						
(Dependent on Availability of Funds)																																							

■ L&G FUNCTION  
■ L&G ENVIRONMENTAL ASSESSMENT WORK  
■ TXDOT FUNCTION

Approximately 12 months to Acquire ROW