

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #:** 11329350 ✓  
**INVOICE DATE:** 03/31/23 ✓

**BILL TO: 93**

Hidalgo County Pct. #2 ✓  
 300 W. Hall Acres, Suite G  
 Pharr, TX 78577

**JOB: 161503**

Bus 281/SH107 Roadway Drainage  
 Improvements WA#3, PO#  
 (From: Bus 281 W to US 281)


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of March 2023. ✓						
16004-PS&E Developm	69,108.60 ✓		34,554.30 ✓	34,554.30 ✓	50.0	34,554.30 ✓
16308-Permitted Utili	67,467.20 ✓		16,866.80 ✓	16,866.80 ✓	25.0	50,600.40 ✓
16312-Coordior Model	104,030.80 ✓		52,015.40 ✓	52,015.40 ✓	50.0	52,015.40 ✓
32001-Const. Mgmt	168,158.60 ✓				0.0	168,158.60 ✓
TOTALS:	408,765.20 ✓	0.00	103,436.50 ✓	103,436.50 ✓	25.3	305,328.70 ✓

ORIGINAL CONTRACT SUM	\$	408,765.20 ✓
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	408,765.20 ✓
TOTAL COMPLETED TO DATE	\$	103,436.50 ✓
LESS PREVIOUS INVOICES	\$	0.00
CURRENT PAYMENT DUE	\$	103,436.50 ✓

  
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY:  
Esther Perez ON 04/03/23  
 GOODS/SERVICES RECEIVED BY:  
Armando Garza ON 03/01-31/23

PO # \_\_\_\_\_  
3 - 1315-431 - 00-122- 150 - 0- 841  
 Req # \_\_\_\_\_  
 \$ 103,436.50



April 3, 2023

Commissioner Eduardo "Eddie" Cantu  
Attn: Mr. Armando Garza, Chief Administrator  
Hidalgo County Precinct 2  
300 West Hall Acres Rd.  
Pharr, Texas 78589

**RE: SH 107/Bus 281 Intersection & Drainage Improvements (Limits: At Courthouse Square & Outfall) – WA #3 - L&G Project#161503**

Dear Commissioner Cantu:

We are submitting a monthly progress report in sufficient detail to support the progress of the work and in support of a request for payment. Attached for your approval is our invoice for services rendered for the month of March 2023.

Attached are the following:

- L&G's Invoice


**Work Authorization #3 – Engineering Services required for the permitted utility coordination, PS&E Development of the stand-alone TxDOT Change Order (East End of Project), Development of a Corridor Model as per TxDOT AFA Requirements, as well as Construction Engineering & Support needed for the Roadway and Drainage Improvements associated with the BUS281/SH107 Intersection project.**

		% Complete
<b>FC 16004 ~ PS&amp;E DEVELOPMENT OF TxDOT CHANGE ORDER ON EAST END OF THE PROJECT</b>		
L&G is completing the Plan & Profile Sheets, Utility & Drainage Sheets and Irrigation Structure Detail Sheets for the Change Order. We have coordinated with TxDOT and the Precinct through bi-weekly meetings and have submitted a 90% plan set to TxDOT for review.	L&G	50%
<b>FC 16308 ~ PERMITTED UTILITY COORDINATION</b>		
L&G is coordinating with utility companies. We've received adjustment schedules and updated utility clearance forms from Utility companies and have submitted them to TxDOT for their information. We've also submitted a preliminary Utility Conflict Matrix to TxDOT.	L&G	25%

<b>FC 16312 ~ DEVELOPMENT F COORDIOR MODEL AS PER TxDOT AFA REQUIREMENTS</b>		
L&G has submitted the 90% complete corridor model to TxDOT for their review and comments.	<b>L&amp;G</b>	<b>50%</b>
<b>FC 32001 ~ CONSTRUCTION ENGINEERNG &amp; SUPPORT</b>		
<b>This task has not yet begun.</b>	<b>L&amp;G</b>	<b>0%</b>

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Armando J. Sandoval, P.E.  
Project Manager