



City of Roswell Engineering Department Projects Status

1/7/2026

Street Projects & Other

FY 25 - Hot Recycling & Micro-surfacing Pavement Maintenance

Project Complete

SCOPE: Hot Recycle & Micro-surfacing of various streets
BUDGET: \$ 1,912,747
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 100%

Streets to be selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote and streets list approved at September City Council. Complete.

FY 25 - Nova Chip Pavement Maintenance

Project start date 10/16/2025

Paving complete

SCOPE: Overlay of various streets
BUDGET: \$ 266,222
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 100%

Streets selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote received utilizing NMDOT statewide price agreement. Quote and streets list approved at September City Council. Planned start date 10/16/2025

Hobson Road Flood Prevention Project

Construction awarded to Constructors, Inc.

SCOPE: Design & construct flood prevention measures on Hobson Rd. from W. RAC Perimeter Rd. to SE Main
BUDGET: WTB Grant (87%) \$8,353,977
WTB Loan (13%) \$1,248,295
Other \$0
Total \$9,602,273
FUNDING SOURCE: Water Trust Board Loan/Grant
EST. COMPLETION: 5/31/2026
PROJECT STATUS: 16%

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Loan documents in progress of being executed. Loan finalized 3/22/24. RFP issued for design portion of project, recommended award to FNI. Design kickoff meeting held 7/26/2024. Design complete, bids received 5/13/2025, awarded to Constructors, Inc. Pre-Con held 8/12/2025. Start date 10/13/2025.

Brasher Drainage Project

SMA award recommendation approved by Council 11.09.23

Kick off Meeting Held 12/6/2023

SCOPE: Design & construct flood prevention measures and 4-lane roadway on Brasher from S. Main east to SE Main (US 285)
BUDGET: Legislative Grant \$800,000
City \$0
Other \$0
Total \$800,000
FUNDING SOURCE: Legis. Grant
EST. COMPLETION: 12.31.24 Design Only
PROJECT STATUS: Design 76%

RFQ issued to engineering vendors, Souder Miller selected. Design in progress. Stakeholder meeting held 2/14/2024. SUE and storm drain inspection complete.

2025 CDBG 6th, 7th, 8th sidewalks Railroad to Garden

SCOPE: Design & construct sidewalk & ADA improvements 6th, 7th, & 8th Railroad to Garden
BUDGET: CDBG Grant \$1,300,000
City \$130,000
Other \$0
Total \$0
FUNDING SOURCE: CDBG Grant
EST. COMPLETION: 1.31.26 Design Only
PROJECT STATUS: Design 0%

CDBG Grant application paperwork in progress. Local COG staff supporting application preparation. Design to be completed in house pending funding award. Grant application submitted 8/19/2025. City was notified that we were not selected for this grant award

2nd Street Overlay Pavement Maintenance

SCOPE: Overlay and restriping 2nd Street from Sunset to East City Limits
BUDGET: NMDOT Grant \$1,444,000
City \$76,000
Total \$1,520,000
FUNDING SOURCE: NMDOT TPF
EST. COMPLETION: Spring 2026 Estimated
PROJECT STATUS: 0%

This project will be awarded through NMDOT TPF funding. Funding agreement received. Waiting on final NMDOT clearance.

Elm St. Bridge (Rio Hondo south of 2nd St.)

NMDOT Agreement approved by September Council.

Recommended Award to Abraham's Construction

In Progress - Project started 1/21/25

SCOPE: Remove & replace existing bridge with CBC bridge
BUDGET: Survey/Hydrology City Engr. Dept.
Plans/Permits City Engr. Dept.
Right of Way \$0
Construction \$2,440,000
FUNDING SOURCE: NMDOT \$2,440,000
EST. COMPLETION: 12/30/2025
PROJECT STATUS: 95%

This existing bridge number 9199 is identified by NMDOT to be the next bridge in need of replacement. NMDOT is willing to fund construction costs if City Engineering willing to do project development, plans and construction management. NMDOT approval obtained to bid project. Recommended award to Abraham's Construction. Project started 1/21/25, in progress

Projects coordinated with Utility Departments

WWTP Screw Press & Dissolved Oxygen Improvements

SCOPE: Install screw presses at WWTP
BUDGET: Estimated \$ 8,003,106
FUNDING SOURCE: WWTP and Clean Water State Revolving Fund load CWSRF 097
EST. COMPLETION: Construction July 2024

Dissolved oxygen unit was put into operation on January 4, 2023.
Bids received Feb. 8, 2022, low bid \$8,626,664.00

\$5.5 million Loan is for design and construction

PROJECT STATUS: Construction 98%
\$8,626,664 Insp. \$488,225
Dewater \$412,400 DO \$102,481.25

RFP process complete and project awarded to HDR for design and future construction professional services. Design kick off meeting between NMENV, HDR and City was held on 12.16.2020. Council awarded project 3.10.22 and ok to seek additional principal \$3,915,000, subsidy of \$285,000 for total loan package of \$9,700,000 at 0.05% interest. Preconstruction conference held 4.12.22. Dissolved oxygen upgrades operational on January 4, 2023. Primary pumps replacements were started up 10.21.23. Pre-fab building was erected the week of 9/19. Contractor working on screw press start up troubleshooting. Equipment manufacturer returning 11/10 for additional troubleshooting

Rehab Country Club Reservoirs

SCOPE: Repair and rehabilitate two 7.5 million gallon reservoirs located on West Country Club Rd
BUDGET: WTB Grant (45%) \$3,600,000
WTB Loan (55%) \$4,400,000
Other \$0
Total \$8,000,000
FUNDING SOURCE: Federal Grant & City Match
EST. COMPLETION: 1/31/2026
PROJECT STATUS: 80%

Water Trust Board Grant/Loan
Awarded to TMI Coatings
Project started

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Design complete, project awarded to TMI Coatings Inc. Pre-Construction meeting scheduled for 12/4/2024. Project started, South Reservoir drained, rehab work has begun. Scheduled completion first week of December.

Replace RAC Lift Station

SCOPE: Design replacement lift station for RAC lift station located on Hobson Rd.

Project awarded

BUDGET: \$3,003,307 Construction
FUNDING SOURCE: LEDA Grant
EST. COMPLETION: 9/1/2026
PROJECT STATUS: 0% Construction

Design project for replacement of the Roswell Air Center lift station located on Hobson Rd. RFQ will be prepared and quotes solicited from engineering on-call vendors. Estimated construction cost \$2,500,000. Recommended award to FNI. Kick off meeting held 1/14/2025. Design complete. Due to deteriorating condition of lift station, emergency procurement utilized, materials ordered.

RAC Water Line Phase 2

SCOPE: Water service extension to SE area of RAC.

Awarded to White Cloud Pipeline
Project started 10/14

BUDGET: \$1,471,041
FUNDING SOURCE: State appropriation
EST. COMPLETION: 12/30/2025
PROJECT STATUS: 93%

Project resumed, work in progress

Project awarded to White Cloud Pipeline, construction pending material delivery. Pre-construction meeting held 9/18/2024. Contractor pulled off for emergency water line flood repairs. Contractor has resumed work, in progress

RAC Sewer Extension

SCOPE: Sewer service extension to SE area of RAC.

Project awarded

BUDGET: \$3,274,145 Construction
FUNDING SOURCE: LEDA Grant
EST. COMPLETION: 9/1/2026
PROJECT STATUS: 27% Construction

Project design awarded to HDR, project out to bid. Construction awarded to Enviroworks, LLC. Pre-construction meeting held 9/10/2025. Project start date 10/13/2025.

36" Waterline Project - N. Montana

SCOPE: Replace existing 36" water line from 19th to 8th on N. Montana
BUDGET: Potential Funding Application
FUNDING SOURCE:
EST. COMPLETION: Design 12/31/2025
PROJECT STATUS: Design 95%

Replace existing 36" concrete pipe
Design to support funding application

City Engineering to survey and prepare construction plans to support WTB funding application.

Projects coordinated with Other Departments

Phase III All Inclusive Park - Grant 22-G2779 & 23-H2391

SCOPE: Design and construct All Inclusive Park and amenities
BUDGET: Grant Amount Grant = \$342,172.76
FUNDING SOURCE: DFA Grant
EST. COMPLETION: Construction in Summer/Fall 2025
PROJECT STATUS: 100%
This is the 2022 Legislative Grant to help fund Inclusive Park Construction. Bid received 4/8/25, awarded to Abrahams Construction. Pre-Con meeting held 8/7/2025. Construction complete!

Project awarded to Abraham's Construction
Project Complete!

Portland Loo Design

SCOPE: Design Portland Loo Mainstreet Roswell
BUDGET:
FUNDING SOURCE: N/A
EST. COMPLETION:
PROJECT STATUS: Design 50%
Updated quote requested from Portland Loo manufacturer for double installation

Stiles Park Improvements - Grant 24-J2884

SCOPE: Design and construct restroom and scoreboard improvements Stiles Field
BUDGET: Grant Amount Grant = \$500,000
FUNDING SOURCE: DFA Grant
EST. COMPLETION: Construction in Spring/Summer 2025
PROJECT STATUS: 8%
Quotes requested from possible scoreboard vendors utilizing price agreements. PO in progress for scoreboard replacement. Facilities department compiled list of materials for bathroom rehab. Scoreboards replaced, materials delivered for bathroom rehab. Roof repair completed, A/C replacement in progress.

In progress