



City of Roswell Engineering Department Projects Status

8/7/2026

Street Projects & Other

FY 27 - Hot Recycling & Micro-surfacing Pavement Maintenance

PO Requested

SCOPE: Hot Recycle & Micro-surfacing of various streets
BUDGET: \$ 1,774,361
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2026
PROJECT STATUS: 0%

Streets to be selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote received using NMDOT statewide price agreement.

FY 27 - Nova Chip Pavement Maintenance

PO Requested

SCOPE: Overlay of various streets
BUDGET: \$ 613,976
FUNDING SOURCE: LGRF & City funds
EST. COMPLETION: Fall 2026
PROJECT STATUS: 0%

Streets selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote received utilizing NMDOT statewide price agreement. Partially funded with NMDOT LGRF funds.

Hobson Road Flood Prevention Project

SCOPE: Design & construct flood prevention measures on Hobson Rd. from W. RAC Perimeter Rd. to SE Main
BUDGET: WTB Grant (87%) \$8,353,977
WTB Loan (13%) \$1,248,295
Other \$0
Total \$9,602,273
FUNDING SOURCE: Water Trust Board Loan/Grant
EST. COMPLETION: 12/31/2026
PROJECT STATUS: 79%

In progress

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Loan documents in progress of being executed. Loan finalized 3/22/24. RFP issued for design portion of project, recommended award to FNI. Design kickoff meeting held 7/26/2024. Design complete, bids received 5/13/2025, awarded to Constructors, Inc. Pre-Con held 8/12/2025. Start date 10/13/2025.

Brasher Drainage Project

In progress

SCOPE: Design & construct flood prevention measures and 4-lane roadway on Brasher from S. Main east to SE Main (US 285)
BUDGET: Legislative Grant \$800,000
City \$0
Other \$0
Total \$800,000
FUNDING SOURCE: Legis. Grant
EST. COMPLETION: 12/30/2026
PROJECT STATUS: Design 100%

RFQ issued to engineering vendors, Souder Miller selected. Design in progress. Stakeholder meeting held 2/14/2024. SUE and storm drain inspection complete. 90% plans received 3/6/2026. Phasing plan and updated cost estimates received 5/1/2026. Final stamped plans received 6/5/2026. Remaining grant funds to be utilized for pavement maintenance on W. Brasher Rd.

2nd Street Overlay Pavement Maintenance

SCOPE: Overlay and restriping 2nd Street from Sunset to East City Limits
BUDGET: NMDOT Grant \$1,444,000
City \$76,000
Total \$1,520,000
FUNDING SOURCE: NMDOT TPF
EST. COMPLETION: Summer 2026
PROJECT STATUS: 83%

In progress

This project will be awarded through NMDOT TPF funding. Funding agreement received. Waiting on final NMDOT clearance. Council approved PO. Paving operations complete, pending re-striping.

Projects coordinated with Utility Departments

Rehab Country Club Reservoirs

In progress

SCOPE: Repair and rehabilitate two 7.5 million gallon reservoirs located on West Country Club Rd
BUDGET: WTB Grant (45%) \$3,600,000
WTB Loan (55%) \$4,400,000
Other \$0
Total \$8,000,000
FUNDING SOURCE: Federal Grant & City Match
EST. COMPLETION: 5/22/2026
PROJECT STATUS: 83%

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Design complete, project awarded to TMI Coatings Inc. Pre-Construction meeting scheduled for 12/4/2024. Project started, South Reservoir drained, rehab work has begun. Scheduled completion first week of December. Change order proposed due to tank leakage. Contractor back on-site 3/2/2026. South tank placed back into service, additional leakage areas found. Additional coating work to be re-bid. TIC working on bid package and estimated cost.

Replace RAC Lift Station

In progress

SCOPE: Design replacement lift station for RAC lift station located on Hobson Rd.
BUDGET: \$3,003,307 Construction
FUNDING SOURCE: LEDA Grant
EST. COMPLETION: 9/1/2026
PROJECT STATUS: 67% Construction

Design project for replacement of the Roswell Air Center lift station located on Hobson Rd. RFQ will be prepared and quotes solicited from engineering on-call vendors. Estimated construction cost \$2,500,000. Recommended award to FNI. Kick off meeting held 1/14/2025. Design complete. Due to deteriorating condition of lift station, emergency procurement utilized, materials ordered. Material delivery anticipated mid-February, construction scheduled to begin 3/9/2026.

FUNDING SOURCE: DFA Grant
EST. COMPLETION: Construction in Spring/Summer 2027
PROJECT STATUS: Design 30%
Design of new restroom facility in progress

Stiles Park Improvements - Grant 24-I2884

SCOPE: Design and construct restroom and scoreboard improvements **In progress**

BUDGET: Grant Amount Grant = \$500,000

FUNDING SOURCE: DFA Grant

EST. COMPLETION: Construction in Spring/Summer 2026

PROJECT STATUS: 8%

Scoreboards replaced, bathroom rehab completed with City Facilities staff. Roof repair completed, A/C replacement completed. Quotes recieved for score tower replacement.