




Williamson County Commissioners Court

Road Bond Program

December 17, 2019




Precinct 1



North Mays Extension (Paloma Drive to Oakmont Drive)

3

Anticipated Completion
Spring 2020



Original Contract Price = \$10,775,835.75

Total Change Orders to Date = \$0.00

Adjusted Contract Price = \$10,775,835.75

Expenditures to Date = \$6,806,837.68 (63%)

North Mays Extension (Paloma Drive to Oakmont Drive)

4



North Mays Extension (Paloma Drive to Oakmont Drive)



North Mays Extension (Paloma Drive to Oakmont Drive)


6





Pearson Ranch Road at Avery Boulevard ⁷ (Traffic Signal)

Substantially Complete



Partnership with the City of Austin

WilCo Contribution = 50% of the total project
cost, not to exceed \$155,000.00

Construction is managed by the City of Austin

Pearson Ranch Road at Avery Boulevard ⁸ (Traffic Signal)



Pearson Ranch Road at Avery Boulevard ⁹ (Traffic Signal)




Pearson Ranch Road at Avery Boulevard (Traffic Signal)

10




Precinct 2



Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

12

Anticipated Completion
Early 2020



Original Contract Price = \$2,959,000.00

Total Change Orders to Date = \$53,416.00

Adjusted Contract Price = \$3,012,416.00

Expenditures to Date = \$1,848,425.77 (62%)

Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

13



Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

14




Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

15



San Gabriel Ranch Road Bridge at Lackey Creek ¹⁶

Anticipated Completion
Early 2020



Original Contract Price = \$1,425,301.90

Total Change Orders to Date = \$16,166.09

Adjusted Contract Price = \$1,441,467.99

Expenditures to Date = \$978,282.29 (68%)

San Gabriel Ranch Road Bridge at Lackey¹⁷ Creek



San Gabriel Ranch Road Bridge at Lackey¹⁸ Creek




San Gabriel Ranch Road Bridge at Lackey¹⁹ Creek



Seward Junction Improvements

Anticipated Completion
Late 2020



Original Contract Price = \$13,270,258.10

Total Change Orders to Date = \$0.00

Adjusted Contract Price = \$13,270,258.10

Expenditures to Date = \$4,697,912.57 (35%)

Seward Junction Improvements




Seward Junction Improvements



Seward Junction Improvements




Precinct 3



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

25

Anticipated Completion
Early 2020



Original Contract Amount = \$8,087,943.77

Total Change Orders = \$0.00

Adjusted Contract Price = \$8,087,943.77

Expenditures to Date = \$6,168,544.69 (76%)

Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

26



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

27



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)


28



CR 305 at IH 35 (Bridge Replacement)

29

Substantially Complete



Partnership with TxDOT

Original Contract Amount = \$6,748,948.60

Construction is managed by TxDOT

CR 305 at IH 35 (Bridge Replacement)

30



CR 305 at IH 35 (Bridge Replacement)

31




CR 305 at IH 35 (Bridge Replacement)





IH 35 Ramp Reversals and Frontage Road Conversion ³³

Anticipated Completion
Fall 2020



Partnership with TxDOT

Original Contract Amount = \$13,145,762.51

Construction is managed by TxDOT

IH 35 Ramp Reversals and Frontage Road Conversion ³⁴



IH 35 Ramp Reversals and Frontage Road Conversion³⁵




IH 35 Ramp Reversals and Frontage Road Conversion ³⁶



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

37

Anticipated Completion
Summer 2020



Partnership with TxDOT

Original Contract Amount = \$15,048,229.93

Construction is managed by TxDOT

Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

38



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

39



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)


40



CR 176 at RM 2243 (RM 2243 to Parkside Parkway)

41

Anticipated Completion
Spring 2020



Original Contract Amount = \$2,447,560.00

Total Change Orders = \$0.00

Adjusted Contract Price = \$2,447,560.00

Expenditures to Date = \$1,208,826.11 (49%)

CR 176 at RM 2243 (RM 2243 to Parkside Parkway)



CR 176 at RM 2243 (RM 2243 to Parkside Parkway)




CR 176 at RM 2243 (RM 2243 to Parkside Parkway)



Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

45

Anticipated Completion
Late 2019



Original Contract Amount = \$1,060,707.70

Total Change Orders = \$44,272.00

Adjusted Contract Price = \$1,104,979.70

Expenditures to Date = \$901,394.92 (81%)

Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

46



Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

47




Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

48




Precinct 4



CR 110 Middle (Limmer Loop to CR 107)

50

Anticipated Completion
Spring 2020



Original Contract Amount = \$8,910,862.73

Total Change Orders = \$66,291.83

Adjusted Contract Price = \$8,977,154.56

Expenditures to Date = \$2,947,316.29 (33%)

CR 110 Middle (Limmer Loop to CR 107)



CR 110 Middle (Limmer Loop to CR 107)



CR 110 Middle (Limmer Loop to CR 107)

