



# Williamson County Commissioners Court


---

Road Bond Program

January 18, 2022




# Precinct 1



## Forest North Phase 3 Drainage Improvements

Anticipated Completion  
Early 2022



Original Contract Price = \$4,793,058.15

Total Change Orders to Date = \$127,819.59

Adjusted Contract Price = \$4,920,877.74

Expenditures to Date = \$4,743,949.87 (96%)



# Forest North Phase 3 Drainage Improvements





# Forest North Phase 3 Drainage Improvements




# Forest North Phase 3 Drainage Improvements





## CR 200 Reconstruction

Anticipated Completion  
Fall 2022



Original Contract Price = \$4,975,515.09

Total Change Orders to Date = \$0

Adjusted Contract Price = \$4,975,515.09

Expenditures to Date = \$629,238.00 (13%)



# CR 200 Reconstruction




# CR 200 Reconstruction





# CR 200 Reconstruction






# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

---

13

Anticipated Completion  
Early 2022



Partnership TxDOT

Original Contract Amount = \$15,048,229.93

Construction is managed by TxDOT



# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)





# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)






# Ronald Reagan Boulevard at IH 35 (Bridge Replacement)



# SH 29 (DB Woods Intersection)

Anticipated Completion  
Early 2023



Partnership TxDOT

Original Contract Amount = \$5,548,287.93

Construction is managed by TxDOT

# SH 29 (DB Woods Intersection)



# SH 29 (DB Woods Intersection)




# SH 29 (DB Woods Intersection)



## Great Oaks Bridge at Brushy Creek

Anticipated Completion  
Spring 2023



Original Contract Price = \$10,580,634.11

Total Change Orders to Date = \$0

Adjusted Contract Price = \$10,580,634.11

Expenditures to Date = \$1,066,372.93 (10%)

# Great Oaks Bridge at Brushy Creek



# Great Oaks Bridge at Brushy Creek



# Great Oaks Bridge at Brushy Creek






## RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)

---

25

Anticipated Completion  
Summer 2022



Partnership with TxDOT and the City of Round Rock  
Original Contract Amount = \$27,468,703.67  
Construction is managed by TxDOT



## RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)





# RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)






# RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)





# Precinct 4



## (US 79 to North of Chandler Road)

---

Anticipated Completion  
Early 2022



Original Contract Amount = \$13,092,842.00

Total Change Orders = \$-58,067.26

Adjusted Contract Price = \$13,034,774.74

Expenditures to Date = \$10,118,205.21 (78%)



# CR 101 (US 79 to North of Chandler Road)





# CR 101 (US 79 to North of Chandler Road)




# CR 101 (US 79 to North of Chandler Road)



# Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)

34

Anticipated Completion  
Early 2023



Original Contract Amount = \$11,526,789.09

Total Change Orders = \$148,710.35

Adjusted Contract Price = \$11,675,499.44

Expenditures to Date = \$1,773,300.21 (15%)



# Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)



# Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)





# Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)






# University Boulevard Expansion (Chandler Road)

# Anticipated Completion

## Spring 2022



## Partnership with the City of Round Rock

Original Contract Amount = \$11,104,890.49

Construction is managed by the City of Round Rock



# University Boulevard Expansion (Chandler Road)





# University Boulevard Expansion (Chandler Road)





# University Boulevard Expansion (Chandler Road)



# Thrall Project (S. Bounds Street)

---

42

Anticipated Completion  
Early 2022



Original Contract Amount = \$889,988.00

Total Change Orders = \$0

Adjusted Contract Price = \$ 889,988.00

Expenditures to Date = \$331,568.00 (37%)

# Thrall Project (S. Bounds Street)



# Thrall Project (S. Bounds Street)




# Thrall Project (S. Bounds Street)



## Bartlett Project (Cotrell Street)

46

Anticipated Completion  
Early 2022



Original Contract Amount = \$419,919.00

Total Change Orders = \$0

Adjusted Contract Price = \$ 419,919.00

Expenditures to Date = \$0 (0%)



# Bartlett Project (Cotrell Street)





# Bartlett Project (Cotrell Street)





# Bartlett Project (Cotrell Street)




# University Boulevard Widening (IH 35 to Sunrise Road)

---

50

Anticipated Completion  
Early 2022



Partnership with the City of Round Rock

Original Contract Amount = \$12,135,410.45

Construction is managed by the City of Round Rock



# University Boulevard Widening (IH 35 to Sunrise Road)





# University Boulevard Widening (IH 35 to Sunrise Road)





# University Boulevard Widening (IH 35 to Sunrise Road)

