

Transportation Project Status - November 16, 2022

Projects	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ROADWAY AND TRAFFIC PROJECTS					
ST1503, Cooper Road Improv. [Alamosa Drive (approx.. 3,500 ft. north of Chandler Heights Road) to Riggs Road for two through lanes each direction]	Entellus	Pulice Construction	Construction underway. Completion scheduled for Winter 2022.	Federal funds	\$19.30
ST1614, Chandler Heights Road Improv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	Granite Construction Company	Construction underway. Completion scheduled for Winter 2023.	Federal funds	\$20.90
ST1616, Ocotillo Road Improv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	Haydon Companies, LLC	Construction Starts November/December 2022. Completion scheduled Fall 2023.	Federal funds	\$6.80
ST1804, Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Winter 2023.	Federal funds	\$20.90
ST2001, Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Winter 2023.	Federal funds	\$27.20
ST2002, Traffic Study of Kyrene Road [Chandler Boulevard to Loop 202]	AZTEC	n/a	Study complete.		\$0.20
ST2006, Traffic Signal at Warner Road and Nevada Street	Stanley Consultants	B&F Contracting	Construction order long-lead materials underway. Construction scheduled Winter 2022.		\$0.60
ST2007, Hamilton Street Improv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design underway. Construction scheduled for Fall 2023		\$5.20
ST2009, Dobson Road Improv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Construction in progress. Completion date extended to coordinate with other projects.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02	\$0 City Cost (Intel Funded)
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	CS Construction	Construction order long-lead materials November 2022. Construction scheduled for Winter 2022.	Grant funds	\$1.30
ST2103, Intersection Improv. at Ray Road and Dobson Road	tbd	tbd	Study almost complete. Application for grant funding is submitted.	Study only. Future phases tbd.	\$0.20
ST2104, Traffic Signal at Ocotillo Road and Pinelake Way	Y2K Engineering	tbd	Design in progress.		\$0.80
ST2113, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design in progress. Bid scheduled for Spring 2023	Federal funds	\$2.4 (tbc)
ST2110, Chandler Video Detection Cameras	Y.S. Mantri & Assoc.	tbd	Invitation to Bid underway.	Federally Funded	\$1.7(tbc)
ST2209, Chandler Local Detection and Communication Systems (Replaces existing video detecting cameras with new video cameras)	tbd	tbd	Design in Progress	Federally Funded	\$0.50
ST2210, Chandler ICM Detection and Communication Systems (Replaces existing video detecting cameras near freeways with new video cameras)	tbd	tbd	Design in Progress	Federally Funded	\$0.60
ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)	tbd	tbd	Design scheduled for Spring 2023		\$2.00
ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)	tbd	tbd	Design scheduled for Summer 2023		\$9.30
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS					
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Design underway. Construction in fall 2023.	\$3.2 Million grant awarded for construction and \$650,000 for design.	\$6.00
TP2202, Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study complete. Request for Qualifications for a designer to go out November 14, 2022. Construction in 2024-25.	Federal grants have been awarded to fund study, design and construction.	\$4.00
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study complete. Design in FY 2023. Construction in 2024-25.	Study is federally funded. Construction and design grant funding will be pursued.	\$1.00
Hunt Highway Bicycle Improvements and Traffic Calming Study	Rick Engineering	tbd	Study underway, to be completed mid 2023.	Federally funded. Study will look at a potential shared use path or separated bike lanes along with recommendations for traffic calming between Cooper Rd. and Val Vista Dr.	\$0.10
Tumbleweed Park ADA Improvements	N/A	Vincon	Construction complete.	Sidewalk and curb ramp improvements throughout and adjacent to park.	\$0.40
Protected Bike Lanes Study	Y2K Engineering	tbd	Study to kickoff late 2022.	Federally funded. Study will prioritize opportunities to install protected bike lanes on arterial and collector streets in Chandler.	\$0.10
Chandler Flex	NA	Via	Study completed in collaboration with Valley Metro. Contract awarded to Via. Operations began July 11, 2022.	Awarded \$2 Million grant for project startup and two years of operations.	\$2.10