

Transportation Project Status - January 2024					
ROADWAY AND TRAFFIC PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ST1614, Chandler Heights Road Improv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	Granite Construction Company	Construction underway. Completion scheduled for Spring 2024.	Federal funds	\$20.90
ST1616, Ocotillo Road Improv. [Gilbert Road to 148th Street for two through lanes each direction]	Ritoch-Powell	Haydon Companies, LLC	Construction underway. Completion scheduled Winter 2023.	Federal funds	\$6.80
ST1804, Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Spring 2024	Federal funds	\$20.90
ST2001, Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Summer 2024	Federal funds	\$27.20
ST2007, Hamilton Street Improv. [Appleby Road to Carob Drive]	Nfra Consultants	tbd	Design underway. Construction scheduled to go out to Bid Winter 2023		\$5.20
ST2009, Dobson Road Improv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Construction in progress. Completion date extended to coordinate with other projects. Completion scheduled for Winter 2024.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02	\$0 City Cost (Intel Funded)
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	CS Construction	Construction underway. Completion scheduled for Winter 2023.	Grant funds	\$1.30
ST2103, Intersection Improv. at Ray Road and Dobson Road	tbd	tbd	Study complete. Design to begin Winter 2023.	Grant funds & local funds	\$11.85
ST2112, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	tbd	Design in progress. Construction scheduled for Spring 2024	Federal funds	\$2.4 (tbc)
ST2110, Chandler Video Detection Cameras	Y.S. Mantri & Assoc.	tbd	Construction underway. Completion scheduled for Winter 2023.	Federally Funded	\$1.7(tbc)
ST2209, Chandler Local Detection and Communication Systems (Replaces existing video detecting cameras with new video cameras)	Kimley-Horn and Associates	tbd	Construction in Progress.	Federally Funded	\$0.50
ST2210, Chandler ICM Detection and Communication Systems (Replaces existing video detecting cameras near freeways with new video cameras)	Kimley-Horn and Associates	tbd	Construction in Progress.	Federally Funded	\$0.60
ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)	EPS Group, Inc.	tbd	Design underway. Construction tentatively scheduled Summer/Fall 2024.		\$2.00
ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)	tbd	tbd	Pre-design completed July 2023, full design scheduled for early 2024.		\$9.30
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Design complete. Construction in Late 2024.	\$7.4 Million grant awarded for construction and \$650,000 for design.	\$10.00
TP2202, Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study completed by Kimley-Horn. Design underway. Construction in 2024-25.	Federal grants have been awarded to fund study, design and construction.	\$4.50
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study completed by Y2K. Design underway. Construction in 2024-25.	Study is federally funded. Construction and design are locally funded.	\$1.00
Hunt Highway Bicycle Improvements and Traffic Calming Study	Rick Engineering	tbd	Study underway, to be completed late 2023.	Federally funded study, looking at a potential shared use path or separated bike lanes along with recommendations for traffic calming between Cooper Rd. and Val Vista Dr. Study has been delayed due to delayed casino opening.	\$0.10
Protected Bike Lanes Study	Y2K Engineering	tbd	Study nearing completion, to be finalized Winter 2023.	Federally funded. Study will prioritize opportunities to install protected bike lanes on arterial and collector streets.	\$0.10
Chandler Flex	NA	Via	Initial study completed in collaboration with Valley Metro. New study underway, analyzing potential to serve the airpark area and other parts of Southeast Chandler/ South Gilbert. Operations began July 11, 2022	Awarded \$2 Million grant for project startup and two years of operations.	\$2.10