

Transportation Project Status - July 2024					
ROADWAY AND TRAFFIC PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ST1614, Chandler Heights Road Improv. [McQueen Road to Gilbert Road for two through lanes each direction]	Kimley-Horn	Granite Construction Company	Construction underway. Completion scheduled for Fall 2024.	Federal funds	\$20.90
ST1804, Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	tbd	Proejct is currently out to Bid	Federal funds	\$20.90
ST2001, Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	tbd	Design in progress. Bid scheduled for Spring 2025.	Federal funds	\$27.20
ST2007, Hamilton Street Improv. [Appleby Road to Carob Drive]	Nfra Consultants	Redpoint	Construction underway.		\$5.20
ST2009, Dobson Road Improv. at Intel Driveways #1 and #4 [Price Rd / Market Pl to Chaparral Way]	Premier	DCS Contracting	Construction in progress. Completion date extended to coordinate with other projects. Completion scheduled for Winter 2024.	Funded by 20% from Intel and 80% from State TPT per ARS 42-5032.02	\$0 City Cost (Intel Funded)
ST2012, Arterial Congestion Monitoring [Install data collection devices at major intersections, and use data to map traffic congestion and mobility.]	Y.S. Mantri & Assoc.	CS Construction	Project to be complete end of July 2024.	Grant funds	\$1.30
ST2103, Intersection Improv. at Ray Road and Dobson Road	Kimley Horn	tbd	Design underway. Construction anticipated Fall 2026.	Grant funds & local funds	\$11.85
ST2112, Alley Rehab PM10 Dust Emissions Reduction 2 (FMA Areas 16, 25, 39, and 40)	Premier / Olsson	Cactus Asphalt	Construction underway.	Federal funds	\$2.4 (tbc)
ST2110, Chandler Video Detection Cameras	Y.S. Mantri & Assoc.	TCI	Construction complete. Close out in process.	Federally Funded	\$1.7(tbc)
ST2209, Chandler Local Detection and Communication Systems (Replaces existing video detecting cameras with new video cameras)	Kimley-Horn and Associates	CS Construction	Construction complete. Close out in process.	Federally Funded	\$0.50
ST2210, Chandler ICM Detection and Communication Systems (Replaces existing video detecting cameras near freeways with new video cameras)	Kimley-Horn and Associates	CS Construction	Construction complete. Close out in process.	Federally Funded	\$0.60
ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)	EPS Group, Inc.	tbd	Design underway. Construction tentatively scheduled Summer/Fall 2024.		\$2.00
ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)	Aztec	tbd	Design underway.		\$9.30
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ST2106, Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	tbd	Study completed by Y2K. Redesign underway. Construction in early 2025.	Federal grants have been awarded to fund study, design and construction.	\$14.00
TP2202, Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Study completed by Kimley-Horn. Design underway. Construction in mid-late 2025.	Federal grants have been awarded to fund study, design and construction.	\$4.50
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study completed by Y2K. Design underway. Construction in 2025.	Study was federally funded. Construction and design are locally funded.	\$1.00
Arizona Avenue Shared Use Path Study	Y2K Engineering	tbd	Study analyzing feasibility of expanding 4'-6' sidewalks to a 10'-12' shared use path on Arizona Avenue between Ray Road and the Western Canal.	Federally funded study.	\$0.10
Pedestrian Connectivity Study	Y2K Engineering	tbd	Study to create a sidewalk inventory and develop a plan to address gaps in sidewalks.	Locally funded study.	\$0.10
Chandler Flex	NA	Via	Operations began July 11, 2022. Study recently completed to consider expansion options in Southeast Chandler. Minor expansions may be pursued in 2024 or 2025.	Awarded \$2 Million grant for project startup and two years of operations. Awarded \$1 Million congressionally-directed spending grant to continue operations.	\$1.2 (Annually)