

Transportation Project Status - April 2026

ROADWAY AND TRAFFIC PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE (\$MILLIONS)
ST1804 Chandler Heights Road Improv. [Gilbert Road to Val Vista Drive for two through lanes each direction]	Kimley-Horn	Sunland Asphalt	Project is in closeout	Federal Funds	\$9.80
ST2001 Lindsay Road Improv. [Ocotillo Road to Hunt Highway for two through lanes in each direction]	Kimley-Horn	Acehn-Gardner	Bids were opened on November 3, 2025. Construction is tentative to start late February or early March 2026.	Federal Funds	\$27.20
ST2007 Hamilton Street Improv. [Appleby Road to Carob Drive]	Nfra Consultants	Redpoint	Project is in closeout	Federal Funds	\$5.20
ST2103 Intersection Improv. at Ray Road and Dobson Road	Kimley Horn	tbd	Design is currently at 95%. Project needs ROW, and anticipated to go out to bid Fall 2026.	Grant funds & local funds	\$11.85
ST2301 Armstrong Way and Hamilton Street Improvement (Improves the south half of Armstrong Way and the west half of Hamilton Street)	EPS Group, Inc.	tbd	Design underway. Construction tentatively scheduled Spring 2026.	Local Funds	\$2.00
ST2303 Cooper Road - Insight Loop Extension (Connects Cooper Road to Insight Way & Emmett Dr intersection)	Aztec	tbd	Design is currently at 90%. Project needs ROW, and anticipates going out to bid Summer 2026.	Local Funds	\$9.30
ST2309 Alma School Road Germann Rd to Queen Creek Rd (widening Alma School Road from Germann Road to Queen Creek Road)	Olson Associates	tbd	Design is currently at 90%. Construction tentatively scheduled for bid early 2026.	Local Funds	\$11.30
ST2310 Alley Rehab PM10 Dust Emissions Reduction Phase 3 (FMA Areas 6, 24, 26, 27)	Premier / Olson	tbd	Design is at 100%. City to obligate soon and go out to bid.	Federally Funded	\$3.50
ST2403 McQueen Road Improvements - Warner Road to Pecos Road Study (Study to widen McQueen Road in three phases from Warner Road to Pecos Road)	Kimley-Horn and Associates	NA	Design Study is closed out. Design of Phase 1 to start Fiscal Year 27-28.	Study is Locally Funded. Project will be Federally Funded and Design starts in FY 27-28	\$84.00
ST2503 Kyrene Road Improvements - (Loop 202 to Chandler Blvd) (Widening Kyrene Road from the Loop 202 Santan to Chandler Blvd including the intersection)	Kimley-Horn and Associates	tbd	Project is currently in design.	Federal Funds (RARF ALCP)	\$45.00
ST2504 Arizona Avenue and Warner Road Intersection Improvement	tbd	tbd	Preparing for Design phase	Local Funds	\$1.50
ST2603 Warner Road (Price Rd to Arizona Avenue) Study (Study to widen Warner Road in three phases from Price Road to Arizona Avenue)	tbd	NA	Design study only	Local Funds	\$14.00
ST2604 Chandler Boulevard Roadway Improvements (Price Road to Dobson Road) - Mill and Overlay	tbd	tbd	Preparing for Design phase	Federal Funded	\$6.30
ST2404 Willis Rd Improvement (Vine St to 1600 ft east)	Strand	tbd	Design is at 95%. Project needs ROW, anticipated to go out to bid Summer 2026.	Local Funds	\$3.00
PR2106 Ryan Rd Improvements (RR xing to McQueen Rd) - Tumbleweed Park Diamond Field Complex	Huitt-Zollars	Hunter	Design is approaching 60%. GMP3 will include roadway construction anticipated for Summer 2026.	Local Funds	\$6.00
ST2405 Turf to Xeriscape Program Phase I (Various Locations)	J2 Engineering	ELT	Construction is underway.	WIFA Grant and Local Funds	\$4.60
PEDESTRIAN, BICYCLE, AND TRANSIT PROJECTS	Designer	Contractor	Status	Comments	PROJECT COST ESTIMATE
ST2106 Frye Road Protected Bike Lanes [Paseo Trail to San Marcos Elementary School]	TY Lin	Granite Construction Co	Construction underway. Completion anticipated in Fall 2026.	\$13.5 Million grant awarded for construction and \$650,000 for design.	\$14.00
TP2202 Kyrene Branch and Highline Canal Shared Use Paths	Kimley-Horn	tbd	Design and Right-of-Way complete. Construction in mid-late 2026.	Federal grants have been awarded to fund study, design and construction.	\$4.50
Ashley and Paseo Trails Connection	Y2K Engineering	tbd	Study and design completed by Y2K. Construction in mid 2026.	Study was federally funded. Construction and design are locally funded.	\$1.00
Paseo Trail Riggs Road Crossing	Kimley Horn	tbd	Study to develop preliminary design for a Paseo Trail crossing of Riggs Road and construction of the path between Riggs Road and Hunt Highway.	Awarded \$60,000 federal grant for study.	\$0.06
Jacaranda Protected Bike Lanes	Burgess & Niple	tbd	Design underway. Public outreach underway.	Locally funded project will add low-cost, quick-build protected bike lanes to approximately 4 miles of bike lanes on Jacaranda Parkway.	\$0.40
Roadway Safety Action Plan	tbd	tbd	Comprehensive study to analyze safety for all road users and develop recommendations.	Awarded \$560,000 Safe Streets for All grant to complete study (with 20% local match). Design contract award anticipated May 2026, with the 12- to 18-month study beginning shortly after.	\$0.70
Chandler Flex	NA	Via	Waymo partnership began September 2025. Passengers may be able to take a trip on Waymo when Chandler Flex is at full capacity and cannot provide a requested trip.	Awarded \$2 Million grant for project startup and two years of operations. Awarded \$1 Million congressionally-directed spending grant to continue operations.	\$1.4 Annually