



**CAPITAL
IMPROVEMENT
PROJECTS**

**CITY OF FORT PIERCE
CITY COMMISSION
CONFERENCE AGENDA
JULY 11, 2022**



Completed Projects - FY 21/22

Transportation

PROJECT	TOTAL AMOUNT
5th Street Reconstruction (Boston Avenue to Delaware Avenue)	\$737,570
2021 Street Resurfacing	\$415,054
2021 Pavement Marking	\$36,339

Completed Projects - FY 21/22

Parking

PROJECT	TOTAL AMOUNT
Porpoise Beach Parking	\$282,687

Completed Projects - FY 21/22

Parks

PROJECT	TOTAL AMOUNT
Indian Hills Trail	\$502,939




Current/Upcoming Projects - FY 22/23

Transportation

- **2022 Street Resurfacing**
Construction Cost \$662,141

STREET	FROM	TO
12th Street	Moore's Creek	Avenue E
30th Street	south end	Okeechobee
Avenue H	13th Street	US1
Avenue M	dead end	25th
Means Court	Moore's Creek	Avenue E
Quincy Avenue	23rd Street	13th Street



Current/Upcoming Projects - FY 22/23

Construction

PROJECT NAME	STATUS
<ul style="list-style-type: none"> 8th Street (Avenue D to Avenue E) Project includes reconstruction of roadway, drainage, undergrounding of utilities and sidewalk reconstruction 	<p>Construction began April 2022. Drainage installation begins in July.</p> <p>Construction Cost \$533,574</p>
<ul style="list-style-type: none"> Avenue B (8th Street to 13th Street) Project includes reconstruction of roadway, drainage, undergrounding of utilities and sidewalk reconstruction 	<p>Awaiting contract award, pre-construction meeting to be scheduled. Anticipate construction start in August 2022.</p> <p>Construction Cost \$1,112,847</p>
<ul style="list-style-type: none"> Beach Court (Delaware Avenue to Florida Avenue) Replacement of failing storm sewer, curb & gutter, sidewalks, paving, and street lights. 	<p>Awaiting contract award, pre-construction meeting to be scheduled. Anticipate construction start in August 2022.</p> <p>Construction Cost \$599,223</p>
<ul style="list-style-type: none"> Raised Intersections (Binney Drive and Fairway Drive) Safety improvements to reduce speeding Binney Drive at Alhambra Street and Eldorado Street and Fairway Drive at Barbados Avenue and Hispana Avenue. 	<p>Contract has been awarded, anticipate construction start in September 2022.</p> <p>Construction Cost \$144,000</p>

Current/Upcoming Projects - FY 22/23

Transportation

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Wendell Road (8th Street to Chipola Road) In partnership with FPUA, this project will replace water and sewer mains and will include roadway reconstruction including drainage, and sidewalks. 	Design to begin FY 22/23.
<ul style="list-style-type: none"> Ohio Avenue (11th Street to US 1) Roadway reconstruction including drainage, sidewalks, curb and gutter, paving, decorative lights, landscaping and irrigation. 	Final plans due in July 2022. Anticipate advertising for bids in September 2022.
<ul style="list-style-type: none"> Granada Street (Porpoise Avenue to north of Gulfstream Avenue) Paving, drainage, and sidewalks for the unpaved portion of Granada Street. 	Engineering design to be completed in-house. Design scheduled to be completed by October 2022.
<ul style="list-style-type: none"> Means Court Extension (Avenue B to Moore's Creek) Paving, drainage, and sidewalks for unpaved section of Granada Street 	Engineering design to be completed in-house. Design scheduled to be completed by September 2022.

Current/Upcoming Projects - FY 22/23

Transportation

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Preston Court Reconstruction (Boston Avenue to Delaware Avenue) New curb and gutter, replace driveway aprons, drainage improvements, milling and overlay. 	Design to begin in FY 22/23
<ul style="list-style-type: none"> Boston Avenue Reconstruction (10th Street to 13th Street) New curb and gutter, replace driveway aprons, drainage improvements, milling and overlay. 	Design to begin in FY 22/23

Current/Upcoming Projects - FY 22/23

Streetscaping

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Avenue D (29th Street to Indian River Drive) Project includes resurfacing from 29th Street to US 1 and fully reconstruction from US 1 to Indian River Drive. 	100% plans due July 2022. Anticipate advertising for bids in August 2022.

Current/Upcoming Projects - FY 22/23

SUN Trail

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Historic Highwayman Trail Gap (Indian Hills Dr. to Georgia Ave.) Section of proposed SUN Trail traversing Indian Hills Golf Course. 	<p>Engineering design is currently at 80% completion. FDOT has programmed \$762,176 for construction starting July 2022.</p>
<ul style="list-style-type: none"> SUN Trail - Historic Downtown Fort Pierce Retrofit - Bike Path/Trail (Georgia Ave. to N. A1A) Design phase of downtown segment of SUN Trail 	<p>Design at 30%; anticipate design completion December 2022.</p>



Current/Upcoming Projects - FY 22/23

STORMWATER PROJECTS (SMU)

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Frances Avenue (Fernandina Avenue to Thumb Point Drive) The project will replace failed metal side drains along Frances Avenue. The pipe will be replaced with concrete pipe and new inlets will be installed. Replacement of driveway aprons is planned. 	Design to begin FY22/23.
<ul style="list-style-type: none"> Moore's Creek Trash Interceptor Proposed installation of "Downstream Defenders" to capture and retain stormwater sediment, trash and floatables before entering Moore's Creek 	Design to begin FY22/23.
<ul style="list-style-type: none"> Georgia Avenue Basin Improvements Improvements to the 235-acre Georgia Avenue Drainage Basin will include the construction of numerous Best Management Practices (BMPs) to aid in the removal of phosphorus, nitrogen, and other harmful nutrients from stormwater discharging into the Indian River Lagoon. 	Award recommendation to Commission August 8, 2022.
<ul style="list-style-type: none"> 16th Street Drainage Replacement (Avenue K to Avenue I) Project entails the replacement of stormdrain along North 16th Street between Avenue K and Avenue I. The existing system has failed due to deterioration and age of the infrastructure. The project also proposes milling and resurfacing of the roadway. 	Design to begin FY22/23.

Current/Upcoming Projects - FY 22/23

STORMWATER PROJECTS (SMU)

PROJECT NAME	STATUS
<ul style="list-style-type: none"> Atlantic Avenue Drainage Replacement (7th Street to 5th Street) Pavement failures have occurred directly in line with the drainage on Atlantic Avenue. Public Works Department has repeatedly filled those voids with asphalt. This project will address drainage concerns and roadway safety. 	Design to begin FY22/23.
<ul style="list-style-type: none"> Avenue Q Drainage Replacement (17th Street to 14th Street) This project will replace approximately 1200 LF of 48" storm pipe along Avenue Q. The project will also replace curb and gutter and mill and overlay the roadway. 	Design to begin FY22/23.
<ul style="list-style-type: none"> Surfside Drainage/Resurfacing (Phases II and III) This project will install valley gutters on both sides of the roadways, eliminate the roadside swales, driveway replacement, and milling and resurfacing. Streets included are Melaleuca, Plover, Pelican, Walnut, Eucalyptus and Cypress for Phase II and Sunset Isles, Mimosa and Jacaranda for Phase III. 	Design underway.

Current/Upcoming Projects - FY 22/23

PARKING

PROJECT NAME	STATUS
<ul style="list-style-type: none">1200 Block Avenue D Parking (Avenue D at Means Court) This project will construct 22 total new paved parking spaces (20 spaces plus 2 ADA compliant spaces.)	Design to begin FY22/23.

Current/Upcoming Projects - FY 22/23

PARKS

PROJECT NAME	STATUS
<ul style="list-style-type: none">Fenn Park Improvements (Parking Lot and Trails)	Design to begin FY22/23.
<ul style="list-style-type: none">Seaplane Base	Design to begin October 2022.

Surtax Update

- **Unencumbered Funds** **\$ 3,020,818.38**
(As of September 2021)
- **Funds Received FY 21/22** **\$ 1,963,026.79**
(10/01/21 through 06/30/22)
- **Encumbered Funds** **(-) \$ 1,268,144.41**
(10/01/21 through 06/30/22)

- **Unencumbered Balance** **\$ 3,715,701.76**
(As of June 2022)

- **Upcoming Projects** **\$ 3,175,000.00**
 - Citywide Street Resurfacing
 - Wendell Road (8th St to Chipola Road)
 - Ohio Avenue (11 St to US 1)
 - Granada Street (Porpoise Avenue to North of Gulfstream Avenue)
 - Preston Court Reconstruction (Boston Avenue to Delaware Avenue)
 - Boston Avenue Reconstruction (13th Street to 10th Street)
 - Avenue D Streetscape (29th St to Indian River Drive)
 - Georgia Avenue Basin Improvements