



The Root Update

November 8, 2022



The Root

Project Deadlines

| Deliverable | Deadline | Completed |
|---|------------------|----------------|
| Finalize site plans and engineering plans | October 27, 2021 | April 31, 2022 |
| Obtain all permits | October 27, 2021 | July 7, 2022 |
| Install landscaping, lighting, fencing, seating, and parking | October 29, 2022 | |
| Progress reports provided at the following stages of construction completion 30%, 60%, 90%, and 100% of construction and planned improvements | | |



The Root

Timeline

