

CAPITAL IMPROVEMENT PROJECTS



PROGRAM OVERVIEW

PROPOSED FY 2023-2024



**CITY OF FORT PIERCE
CITY COMMISSION
CONFERENCE AGENDA
JULY 10, 2023**

Completed Projects - FY 22/23


Transportation

PROJECT	TOTAL AMOUNT
2022 Street Resurfacing	\$662,134
N. 8 th Street Reconstruction	\$461,007
Binney/Fairway Raised Tables	\$144,000
Okeechobee Road Pavement Markings	\$69,580
TOTAL TRANSPORTATION	\$1,336,721



Stormwater (SMU)

PROJECT	TOTAL AMOUNT
Beach Court	\$599,223



Current Projects Under Construction

Transportation / Stormwater

Project

- Avenue B (8th Street to 13th Street)
- Means Ct. Extension (Oaks at Moore's Ck.)
- Georgia Basin Improvements

Completion

August 2023

August 2023

September 2023



Projects Currently in Design

TRANSPORTATION

PROJECT NAME	STATUS
<ul style="list-style-type: none">Wendell Road (8th Street to Chipola Road) In partnership with FPUA, this project will replace water and sewer mains and will include roadway reconstruction including drainage, and sidewalks.	Engineering design currently at 30%. Final design to be completed by October 2023.
<ul style="list-style-type: none">Indian River Drive (Seaway Drive to Marina Way) Roadway reconstruction including drainage, sidewalks, curb and gutter, paving, decorative lights, landscaping and irrigation.	Engineering design currently at 30%. Estimated design completion December 2023.
<ul style="list-style-type: none">Granada Street (Porpoise Avenue to north of Gulfstream Avenue) Paving, drainage, and sidewalks for the unpaved portion of Granada Street.	Engineering design to be completed in-house. Design scheduled to be completed by October 2023. Construction estimated to begin February 2024

PARKS

PROJECT NAME	STATUS
<ul style="list-style-type: none">Seaplane Base	Design currently at 30% . Final design anticipated December 2023.

New Construction Projects Coming FY 2023/2024

TRANSPORTATION

PROJECT NAME	STATUS
<ul style="list-style-type: none"> • 2023 Street Resurfacing <ul style="list-style-type: none"> ❖ 23rd St. (Georgia to Canal Terrace) ❖ 24th St. (Georgia to Canal Terrace) ❖ 26th St. (Orange to Moore’s Creek) ❖ 27th St. (Orange to Moore’s Creek) ❖ 28th St. (Orange to Moore’s Creek) ❖ Ave. B (33rd to 25th) ❖ Boston Ave. (25th to 13th) ❖ Rhode Island (30th to 25th) 	<p>Unit price Resurfacing Contract currently being advertised for bid. Anticipate construction within 120 days.</p> <p>Estimated Cost \$800,000</p>
<ul style="list-style-type: none"> • Ohio Avenue (11th Street to US 1) Roadway reconstruction including drainage, sidewalks, curb and gutter, paving, decorative lights, landscaping and irrigation. 	<p>Pre-construction meeting scheduled for July 2023. Construction to begin August 2023.</p> <p>Construction Cost \$1,682,400</p>
<ul style="list-style-type: none"> • Avenue D (29th Street to Indian River Drive) Project includes resurfacing from 29th Street to US 1 and total reconstruction from US 1 to Indian River Drive. 	<p>Phase I (29th to US 1) – Design has been completed.</p> <p>Phase II (US 1 to IRD) – Design is 50% completed.</p>
<ul style="list-style-type: none"> • Historic Highwayman Trail Gap (Indian Hills Dr. to Georgia Ave.) Section of proposed SUN Trail traversing Indian Hills Golf Course. 	<p>Design has been completed. FDOT has increased construction funding to \$1,200,000. Project to be advertised for bids July 2023.</p>

New Construction Projects Coming FY 2023/2024

STORMWATER (SMU)

PROJECT NAME	STATUS
<ul style="list-style-type: none">• Surfside Drainage/Resurfacing (Phases II and III) This project will install valley gutters on both sides of the roadways, eliminate the roadside swales, driveway replacement, and milling and resurfacing. Streets included are Melaleuca, Plover, Pelican, Walnut, Eucalyptus and Cypress for Phase II and Sunset Isles, Mimosa and Jacaranda for Phase III.	<p>Design has been completed. Project to be advertised for bids August 2023.</p> <p>Estimated Cost: \$4,117,900</p>
<ul style="list-style-type: none">• Frances Avenue (Fernandina Avenue to Thumb Point Drive) The project will replace failed metal side drains along Frances Avenue. The pipe will be replaced with concrete pipe and new inlets will be installed. Replacement of driveway aprons is planned.	<p>Design has been completed. Project to be advertised for bids August 2023.</p> <p>Estimated Cost: \$354,000</p>

Upcoming Projects - FY 23/24

TRANSPORTATION

PROJECT NAME	STATUS
<ul style="list-style-type: none">Preston Court Reconstruction (Boston Avenue to Delaware Avenue) New curb and gutter, replace driveway aprons, drainage improvements, milling and overlay.	Currently negotiating scope and fee with design consultant. Estimated start of design October 2023.
<ul style="list-style-type: none">Boston Avenue Reconstruction (10th Street to 13th Street) New curb and gutter, replace driveway aprons, drainage improvements, milling and overlay.	Currently negotiating scope and fee with design consultant. Estimated start of design October 2023.
<ul style="list-style-type: none">11th Street Reconstruction (Boston Ave. to Orange Ave.) New curb and gutter, replace driveway aprons, drainage improvements, milling and overlay.	Currently negotiating scope and fee with design consultant. Estimated start of design October 2023.

STORMWATER (SMU)

PROJECT NAME	STATUS
<ul style="list-style-type: none">16th Street Drainage Replacement (Avenue K to Avenue I) Project entails the replacement of stormdrain along North 16th Street between Avenue K and Avenue I. The existing system has failed due to deterioration and age of the infrastructure. The project also proposes milling and resurfacing of the roadway.	Design to begin September 2023. Scheduled design completion November 2023.
<ul style="list-style-type: none">Avenue Q Drainage Replacement (17th Street to 14th Street) This project will replace approximately 1200 LF of 48" storm pipe along Avenue Q. The project will also replace curb and gutter and mill and overlay the roadway.	Design to begin September 2023. Scheduled design completion November 2023.

Upcoming Projects - FY 23/24

PARKING

PROJECT NAME	STATUS
<ul style="list-style-type: none">1200 Block Avenue D Parking (Avenue D at Means Court) This project will construct 22 total new paved parking spaces (20 spaces plus 2 ADA compliant spaces.)	Design to be completed by September 2023. Construction anticipated by March 2024.
<ul style="list-style-type: none">JC Penney Parking Lot Improvements (Indian River Dr. and Marina Way) Refurbishment of parking area correcting access dimensions, ADA compliance, dumpster enclosures, and resurfacing.	Design and construction cost estimate to be completed by November 2023. Construction anticipated by February 2024.

PARKS

PROJECT NAME	STATUS
<ul style="list-style-type: none">Fenn Park Improvements (Parking Lot and Trails)	Design plans completed. Construction anticipated October 2023.