



June 5, 2008

Hon. Commissioner Joe M. Flores
 c/o Mona Parras, Chief Administrator
 Hidalgo County Precinct No. 3
 724 N. Breyfogle Rd.
 Mission, TX 78574

Re: Fishing Pier & Boat Ramp, Anzalduas Park

Dear Commissioner Flores,

The contractor will finish removing the joists and beams by the end of next week. The next phase of the project will be to re-build the fishing pier, install the walking ramp and loading dock at the boat ramp, install solar-powered area lights and provide some landscaping. This next part of the project will take about 3 months to complete.

The project deadline is October 15, 2008. In order to meet this deadline and allow for bad weather days, we recommend that a decision be made as soon as possible as to the Contractor for the work. Let us know if it is possible to continue with Herrera & Hunt so that they can submit cost figures for our review. They are now very familiar with the conditions at the site and have done excellent work to-date.

The Budget is presently as follows:


Construction budget amount	\$ 240,061.13
Cost of Phase I demolition work	<u>19,926.03</u>
Construction fund balance.....	\$ 220,135.10

Please advise us on the above at the earliest date possible. Thank you.

Sincerely,

George Garcia
 George A. Garcia,
 Project Architect

cc: Martha Salazar, Hid Co. Purchasing Dept.
 Oscar Garza, Hid Co. Purchasing Dept. *L*
 Paul Vazaldua, Vazaldua & Assoc.



AGADC

ALCOCER GARCIA ASSOCIATES DESIGN CONSULTING

1333 E. JASMINE AVE. MCALLEN, TEXAS 78501 Off. 956-618-2007 Fax. 956-618-2008

FAX

Date: 6 - 5 - 08

To: Oscar Garza, Purchasing Specialist
Hidalgo County Purchasing Department

Fax: 318-2629

From: George Garcia

Project: Anzalduas Park Fishing Pier & Boat Ramp

Number of pages including this sheet : 2

Message: Attached is copy of AGADC letter to Pct. 1 regarding the next phase of the project.