

Projects Focus

The main focus is maintaining the city streets from potholes and rutts that may be caused by daily wear and tear, rocks in the street, and water cuts that may need to be leveled out after dirt and asphalt settles.

The picture below shows asphalt repair that was sent by a Fix-It-Form. This repair was completed on the same day that the request was entered.

S. Atkinson & E. Hendricks



Projects Continued

Rumble Strips were placed in advance of the new Bike Trail Crosswalk on W. 8th St. Two signs have also been added on both sides of the crosswalk area warning traffic that there is a crosswalk.



Below, you will see the response to speed limit signage and 2way T in response to citizen concern and accidents in this intersection of S. Washington Ave. & W. Reed St.



Quantities of Materials for the Month

The patch crews have used 52.7 tons of cold mix and 443 bags of Poly patch material.

The alley crews have used 19 loads of gravel, 2 loads of road base, 38 loads of millings for Elm Bridge, 44 loads of sweeping waste taken to the landfill, and 27 loads of water. Also, 52 loads of dirt grass mix were grubbed from the land off and were moved from the Airport to the area near the National Guard.

The crusher crew loaded 40 loads of millings, 54 loads of gravel, and 27 loads of road base and crushed 300 tons of millings. They also assisted in welding 47 stands for the sign shop.

The sign shop personnel have replaced or added 40 signs, 17 sign posts, 18 studs, and 3 boxes of Rumble strips.

The sweeper crew had 221 loads of daily sweeping waste this month.

The herbicide crew has sprayed 1670 gallons of weed killer to control weeds on City property.

Projects Upcoming

IPR Micro-Surfacing Only Project \$500,000 PO #22501095- \$ 91,644.86 has been used to repair flood-damaged streets in November/December 2024. This project has been put on hold until warmer weather. The estimated time to restart is sometime in March 2025, with \$408,355.14 remaining on PO. This work will continue on flood-damaged streets.

San Bar City Wide Striping to begin once the weather gets warmer. Hoping for March or April 2025

Equipment Brief

1-Patch Truck FY2024-Approved PO #22400544- Pending Arrival End March 2025

1-Dump Truck- Approval for PO #22501094- Pending Arrival Sept 2025 per last update given to Frank.