




Williamson County Commissioners Court

Road Bond Program

January 28, 2020




Precinct 1



North Mays Extension (Paloma Drive to Oakmont Drive)

3

Anticipated Completion
Summer 2020



Original Contract Price = \$10,775,835.75

Total Change Orders to Date = \$0.00

Adjusted Contract Price = \$10,775,835.75

Expenditures to Date = \$7,186,077.86 (67%)

North Mays Extension (Paloma Drive to Oakmont Drive)

4



North Mays Extension (Paloma Drive to Oakmont Drive)


5



North Mays Extension (Paloma Drive to Oakmont Drive)



Precinct 2






Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

8

Anticipated Completion
Early 2020



Original Contract Price = \$2,959,000.00

Total Change Orders to Date = \$53,416.00

Adjusted Contract Price = \$3,012,416.00

Expenditures to Date = \$2,001,133.76 (66%)

Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

9



Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)

10



Bagdad Road (CR 279) at CR 278 (River Ranch County Park Road)


11





San Gabriel Ranch Road Bridge at Lackey Creek ¹²

Anticipated Completion
Early 2020



Original Contract Price = \$1,425,301.90

Total Change Orders to Date = \$16,166.09

Adjusted Contract Price = \$1,441,467.99

Expenditures to Date = \$1,202,614.79 (83%)

San Gabriel Ranch Road Bridge at Lackey¹³ Creek



San Gabriel Ranch Road Bridge at Lackey¹⁴ Creek




San Gabriel Ranch Road Bridge at Lackey Creek¹⁵



Seward Junction Improvements

Anticipated Completion
Late 2020



Original Contract Price = \$13,270,258.10

Total Change Orders to Date = \$0.00

Adjusted Contract Price = \$13,270,258.10

Expenditures to Date = \$5,252,684.92 (40%)

Seward Junction Improvements




Seward Junction Improvements



Seward Junction Improvements




Precinct 3



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

21

Anticipated Completion
Spring 2020



Original Contract Amount = \$8,087,943.77


Total Change Orders = \$0.00

Adjusted Contract Price = \$8,087,943.77

Expenditures to Date = \$6,648,852.90 (82%)

Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

22



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)

23



Southwest Bypass Segment 2 (Southbound IH 35 to RM 2243)


24



CR 305 at IH 35 (Bridge Replacement)

25

Substantially Complete



Partnership with TxDOT

Original Contract Amount = \$6,748,948.60

Construction is managed by TxDOT

CR 305 at IH 35 (Bridge Replacement)




CR 305 at IH 35 (Bridge Replacement)





IH 35 Ramp Reversals and Frontage Road Conversion ²⁸

Anticipated Completion
Late 2020



Partnership with TxDOT

Original Contract Amount = \$13,145,762.51

Construction is managed by TxDOT

IH 35 Ramp Reversals and Frontage Road Conversion²⁹



IH 35 Ramp Reversals and Frontage Road Conversion³⁰




IH 35 Ramp Reversals and Frontage Road Conversion³¹



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

32

Anticipated Completion
Early 2021



Partnership with TxDOT

Original Contract Amount = \$15,048,229.93

Construction is managed by TxDOT

Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

33



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)

34



Ronald Reagan Boulevard at IH 35 (Bridge Replacement)


35



CR 176 at RM 2243 (RM 2243 to Parkside Parkway)

36

Anticipated Completion
Spring 2020



Original Contract Amount = \$2,447,560.00

Total Change Orders = \$208,869.67

Adjusted Contract Price = \$2,656,429.67

Expenditures to Date = \$1,264,228.51 (52%)

CR 176 at RM 2243 (RM 2243 to Parkside Parkway)

37



CR 176 at RM 2243 (RM 2243 to Parkside Parkway)


38



Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

39

Anticipated Completion
Early 2020



Original Contract Amount = \$1,060,707.70

Total Change Orders = \$44,272.00

Adjusted Contract Price = \$1,104,979.70

Expenditures to Date = \$1,026,859.92 (93%)

Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)



Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)




Limestone Terrace & Quarry Rim (Sonterra Boulevard to IH 35 Frontage Road)

42




Precinct 4



CR 110 Middle (Limmer Loop to CR 107)

44

Anticipated Completion
Summer 2020



Original Contract Amount = \$8,910,862.73

Total Change Orders = \$66,291.83

Adjusted Contract Price = \$8,977,154.56

Expenditures to Date = \$3,515,392.04 (39%)

CR 110 Middle (Limmer Loop to CR 107)



CR 110 Middle (Limmer Loop to CR 107)



CR 110 Middle (Limmer Loop to CR 107)

