




Williamson County Commissioners Court

Road Bond Program

May 17, 2022




Precinct 1




All Precinct 1 Construction Projects are
Substantially Complete

Precinct 2



CR 200 Reconstruction

Anticipated Completion
Fall 2022



Original Contract Price = \$4,975,515.09

Total Change Orders to Date = \$0

Adjusted Contract Price = \$4,975,515.09

Expenditures to Date = \$1,968,444.61 (40%)

CR 200 Reconstruction




CR 200 Reconstruction



CR 200 Reconstruction




Precinct 3



(DB Woods Intersection)

Anticipated Completion
Spring 2023



Partnership TxDOT

Original Contract Amount = \$5,548,287.93

Construction is managed by TxDOT

SH 29 (DB Woods Intersection)



SH 29 (DB Woods Intersection)




SH 29 (DB Woods Intersection)



Great Oaks Bridge at Brushy Creek

Anticipated Completion
Spring 2023



Original Contract Price = \$10,580,634.11
Total Change Orders to Date = \$29,487.96
Adjusted Contract Price = \$10,610,122.07
Expenditures to Date = \$2,937,731.23 (28%)

Great Oaks Bridge at Brushy Creek



Great Oaks Bridge at Brushy Creek




Great Oaks Bridge at Brushy Creek



RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)

17

Anticipated Completion
Summer 2023



Partnership with TxDOT and the City of Round Rock
Original Contract Amount = \$27,468,703.67
Construction is managed by TxDOT

RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)



RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)




RM 620 at Railroad / Chisholm Trail (IH 35 Frontage Road to Deep Wood Drive)



CR 111 Westinghouse Road

Anticipated Completion
Late 2023



Original Contract Price = \$21,024,332.88

Total Change Orders to Date = \$0

Adjusted Contract Price = \$ 21,024,332.88

Expenditures to Date = \$1,963,193.47 (9%)

CR 111 Westinghouse Road



CR 111 Westinghouse Road




CR 111 Westinghouse Road



Wyoming Springs Intersection (Wyoming Springs at Smyers Lane)

Anticipated Completion
Summer 2022



Original Contract Price = \$355,892.50

Total Change Orders to Date = \$0.00


Adjusted Contract Price = \$ 355,892.50

Expenditures to Date = \$0.00 (0%)

Wyoming Springs Intersection (Wyoming Springs at Smyers Lane)




Precinct 4



(US 79 to North of Chandler Road)

Substantially Complete



Original Contract Amount = \$13,092,842.00

Total Change Orders = \$-58,067.26

Adjusted Contract Price = \$13,034,774.74

Expenditures to Date = \$12,073,551.98 (93%)

CR 101 (US 79 to North of Chandler Road)






CR 101

(US 79 to North of Chandler Road)



Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)

Anticipated Completion
Spring 2023



Original Contract Amount = \$11,526,789.09

Total Change Orders = \$148,710.35

Adjusted Contract Price = \$11,675,499.44

Expenditures to Date = \$4,132,837.72 (34%)

Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)



Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)




Southeast Loop Segment 1, Phase 1 (Corridor E1) (CR 138 to CR 137)



University Boulevard Expansion (Chandler Road)

Anticipated Completion
Late 2022



Partnership with the City of Round Rock

Original Contract Amount = \$11,104,890.49

Construction is managed by the City of Round Rock

University Boulevard Expansion (Chandler Road)






University Boulevard Expansion (Chandler Road)



Davilla Street Culvert Replacement (Davilla Street at Walton Avenue)

Anticipated Completion
May 2022



Original Contract Amount = \$664,464.00

Total Change Orders = \$0.00

Adjusted Contract Price = \$664,464.00

Expenditures to Date = \$0.00 (0%)

Davilla Street Culvert Replacement (Davilla Street at Walton Avenue)



Davilla Street Culvert Replacement (Davilla Street at Walton Avenue)




Davilla Street Culvert Replacement (Davilla Street at Walton Avenue)



Coupland Street Project (South Broad and Muery)

Anticipated Completion
Summer 2022



Original Contract Amount = \$519,919.00

Total Change Orders = \$0.00

Adjusted Contract Price = \$519,919.00

Expenditures to Date = \$0.00 (0%)

Coupland Street Project (South Broad and Muery)



Coupland Street Project (South Broad and Muery)




Coupland Street Project (South Broad and Muery)



University Boulevard Widening (IH 35 to Sunrise Road)

Anticipated Completion
Spring 2023



Partnership with the City of Round Rock

Original Contract Amount = \$12,135,410.45

Construction is managed by the City of Round Rock

University Boulevard Widening (IH 35 to Sunrise Road)

