

## Certificate of Substantial Completion

**PROJECT:** Tijerina Estates Subdivision B.C.A.P. Round III

**PROJECT NUMBER:** C-CAP-15-332-12-01

**OWNER:** Hidalgo County Precinct No. 1

**CONTRACTOR:** 2GS,LLC

The Work performed under this Contract has been reviewed and found, to the Engineer's best knowledge, information and belief, to be substantially complete. Substantial Completion is the stage in the progress of the Work when the Work or designated portion is sufficiently complete in accordance with the Contract Documents so that the owner can occupy or utilize the Work for its intended use. The date of Substantial Completion of the Project or portion designated above is the date of issuance established by this Certificate, which is also the date of commencement of applicable warranties required by the Contract Documents, except as stated below: Construction time is stopped at the day of Issuance.

[Signature] Engineer      Jose Noe Saldivar By      04/11/16 Date of Issuance

A list of items to be completed or corrected is attached hereto. The failure to include any items on such list does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract Documents. Unless otherwise agreed to in writing, the date of commencement of warranties for items on the attached list will be the date of issuance of the final Certificate of Payment or the date of final payment.

Cost estimate of Work that is incomplete or defective: \$ \_\_\_\_\_.

The Contractor will complete or correct the Work on the list of items attached hereto and complete the work by \_\_\_\_\_  
Date

2GS LLC Contractor      [Signature] By      4/11/16 Date

The Owner accepts the Work or designated portion as substantially complete and will assume full possession at \_\_\_\_\_ a.m./p.m. on \_\_\_\_\_  
Date

\_\_\_\_\_  
Owner      \_\_\_\_\_ By      \_\_\_\_\_ Date

## Substantial Completion

**PROJECT:** Tijerina Estates Subdivision B.C.A.P. Round III

**PROJECT NUMBER:** C-CAP-15-332-12-01

**OWNER:** Hidalgo County Precinct No. 1

**CONTRACTOR:** 2GS,LLC

### LIST OF ITEMS TO BE COMPLETED OR CORRECTED FOR THE ABOVE REFERENCED PROJECT.

1. Asphalt Core Samples did not pass Compaction Requirements, Contractor 2GS will need -  
To address issue.
2. Drainage Inlet Rip-Rap @ San Angel Dr. @ Sta. 11+60 not constructed according to Detail.  
Street Name Sign @ San Angel Dr. not installed.
3. Stop Sign @ Intersection of San Rafael Dr. and FM 1015, Required size is 36" x 36" .... -  
Current Size installed is 30" x 30".
4. Double Arrow Sign @ San Rafael Dr. required size is 48" x 24" , current size installed is -  
36" x 18"
5. \_\_\_\_\_
6. \_\_\_\_\_

**PREPARED BY:** Jesse Alvarez

Jose Noe Saldivar  
ENGINEER

Jose Noe Saldivar, P.E.  
BY: Jose Noe Saldivar, PE

04/10/16  
DATE