

CHANGE ORDER REQUEST No. 6

PROJECT NAME	LIBERTY BLVD. PROJECT (US 83 TO MILE 3 ROAD)		
LOCATION OF WORK	THROUGHOUT PROJECT LIMITS		
CONTRACT NO.	C-24-0148-05-29-10	CHANGE ORDER NO.	6
REQUESTING PARTY	CONTRACTOR/ENGINEER	DATE OF REQUEST	7/14/2026
PROJECT MANAGER	SAMES, Inc.	CONTRACTOR	IOC Company, LLC.
OWNER	Hidalgo County Precinct 3	ENGINEER	L&G Engineering

PROJECT CHANGE REQUEST DESCRIPTION						
DESCRIPTION OF CHANGES NEEDED	1.	104 6036	REMOVING CONC (SIDEWALK OR RAMP)	SY	\$5.00	96 \$480.00
	2.	132 6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	\$2.00	5713.53 \$11,427.06
	3.	132 6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	\$2.00	609 \$1,218.00
	4.	168 6001	VEGETATIVE WATERING	MG	\$28.00	2277.20 \$63,761.60
	5.	204 6003	SPRINKLING (DUST CONTROL)	MG	\$1.00	13041 \$13,041.00
	6.	204 6003	SPRINKLING (DUST CONTROL)	MG	\$1.00	496 \$496.00
	7.	464-6040	RC PIPE(CLIII)(30 IN)(SPL)	LF	\$165.00	5 \$825.00
	8.	464-6041	RC PIPE(CLIII)(36 IN)(SPL)	LF	\$185.00	5 \$925.00
	9.	460 6026	SRCMP (POLYMER COAT)(GAL STL 30")	LF	\$97.00	-5 \$(485.00)
	10.	460 6027	SRCMP (POLYMER COAT)(GAL STL 36")	LF	\$116.00	-5 \$(580.00)
	11.	467 6363	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	\$1,250.00	2 \$2,500.00
	12.	496 6003	REMOVE STR (MANHOLE)	EA	\$2,406.00	2 \$4,812.00
	13.	479 6006	ADJUSTING INLET (CAP)	EA	\$2,500.00	1 \$2,500.00
	14.	496 6007	REMOV STR (PIPE)	LF	\$8.00	120 \$960.00
	15.	530 6005	DRIVEWAYS (ACP)	SY	\$45.00	27.33 \$1,229.85
	16.	NEW	CONFLICT BOX	LS	\$20,218.64	1 \$20,218.64
	17.	423 7015	RETAINING WALL (SPREAD FOOTING)	SF	\$251.88	53 \$13,349.64
	18.	450 7044	RAIL (TY PR 11)	LF	\$462.61	30 \$13,878.30
	19.	531 7006	CURB RAMP (TY 2)	EA	\$4,195.51	1 \$4,195.51
	20.	432 6001	CONC (RIP RAP)(4 IN)	CY	\$495.00	2 \$990.00
	21.	529 6029	CONC CURB & GUTTER (TY-A)	LF	\$12.40	100 \$1,240.00
	22.	531 6004	CONC RAMP(TY1)	EA	\$1,900.00	1 \$1,900.00
	23.	531 6001	CONC SIDEWALKS (4 IN)	SY	\$48.00	21 \$1,008.00
	24.	104 6022	REMOVE CONC (CURB & GUTTER)	LF	\$2.00	100 \$200.00
	25.	104 6036	REMOVE CONC (SIDEWALK OR RAMP)	SY	\$5.00	43 \$215.00
	26.	NEW	HCID NO. 6 EMBANKMENT REWORK	LS	\$68,581.28	1 \$68,581.28

CHANGE ORDER REQUEST No. 6

REASON FOR CHANGE	1. Existing sidewalks at various locations between STA 55+50 to 58+00 and from STA 136+00 to 137+00 were not shown on plans and were required to be removed for proposed improvements. 2. RFI 19 and 23 clarified that embankment quantities were missing for D-out and E-out which add 5756 CY with CO3. CO3 did not include enough quantities for existing field conditions which consisted of 9 -11-foot difference in height from natural ground. 3. Quantity required as per plans to complete project between STA 11+00 to 34+00. 4. DEOR confirmed that quantities in plans were only sufficient for Temp or Perm Seeding and should have been doubled to provide water for both. 5. This reconciles overage to date (May 25, 2026). 6. Quantity for project areas that have not been worked yet according to planned dust control quantities. 7 – 10. RFI 39A was issued to clarify and correct the following: With CO #5, 5 LF of 30 IN and 36 IN RCP were removed from project however it should have been SRCMP 30 IN and 36 IN reduced due to the installation of new junction boxes. 11. Quantity of 6 SETs on Plan Sheet 114 Summary Table is incorrect. 8 SETs are required. 12. RFI 39 clarified connection of two storm pipes from elementary school drainage pond. Two existing storm manholes were found buried within right-of-way and are required to be removed for connection to proposed storm system. 13. An existing storm manhole installed by other (Penitas project) needs top adjustment to match proposed roadway grade at Marble Street. 14. RFI 68 clarified that abandoned force main crossed by storm drain line should be cut and capped; however, was not identified or quantified on plans. RFI 68A identifies location and length to be removed. 15. RFI 76 clarified that driveways located at STA 127+38.55 and STA 125+00 would require additional length improved past right-of-way line to meet plan specs of 8:1 max slope. 16. RFP 8 which resulted from RFI 54 which identified an Agua SUD waterline crossing Liberty not shown on plans required a conflict box to proceed with project intent. 17 – 25. RFP 10 which resulted from RFI 38 and 72 which required re-design by L&G to avoid unsafe drop to existing grate inlet. Re-design occurred after original improvements were already completed. 26. RFP 11 which resulted from required re-worked to re-established project areas disturbed by City of Penitas sewer line Project between STA 40+00 to STA 42+50. The proposed work is within the original environmental assessments and reviews.
--------------------------	---

CHANGE IN PRICE		CHANGE IN TIMES	
ORIGINAL PRICE	\$11,899,308.79	ORIGINAL FINAL COMPLETION DATE	04/20/2026
NET CHANGES OF PREVIOUS CHANGE ORDERS	\$484,360.77	NET CHANGES OF PREVIOUS CHANGE ORDERS IN DAYS	105
NET INCREASE / DECREASE	\$228,886.88	NET INCREASE / DECREASE	19
TOTAL CONTRACT PRICE WITH APPROVED CHANGES	\$12,612,556.44	NEW FINAL COMPLETION DATE WITH APPROVED CHANGES	10/09/2026

RECOMMENDED BY ENGINEER		APPROVED BY CONTRACTOR	
DATE		DATE	
ACCEPTED BY OWNER			
DATE			