

SAMES, Inc.
SAM ENGINEERING & SURVEYING

CHANGE ORDER REQUEST
No. 7

PROJECT NAME	LIBERTY BLVD. PROJECT (US 83 TO MILE 3 ROAD)		
LOCATION OF WORK	THROUGHOUT PROJECT LIMITS		
CONTRACT NO.	C-24-0148-05-29-10	CHANGE ORDER NO.	7
REQUESTING PARTY	CONTRACTOR/ENGINEER	DATE OF REQUEST	8/14/2026
PROJECT MANAGER	SAMES, Inc.	CONTRACTOR	IOC Company, LLC.
OWNER	Hidalgo County Precinct 3	ENGINEER	L&G Engineering

PROJECT CHANGE REQUEST DESCRIPTION						
DESCRIPTION OF CHANGES NEEDED	1.	432 6001 CONC (RIP RAP)(4 IN)	CY	\$495.00	20	\$9,900.00
	2.	432 6001 CONC (RIP RAP)(4 IN)	CY	\$495.00	-10	(\$4,950.00)
	3.	464 6005 RC PIPE (CL III)(24 IN)(SPL)	LF	\$165.00	-17	(\$2,805.00)
	4.	636 6001 ALUMINUM SIGNS (TY A)	SF	\$28.00	6.25	\$175.00
	5.	502 6001 BARRICADES, SIGNS AND TRAFFIC	MO	\$1,000.00	7	\$7,000.00
	6.	416 6032 DRILL SHAFT (TRF SIG POLE)(36 IN)	LF	\$310.10	3	\$930.30
	7.	416 6034 DRILL SHAFT (TRF SIG POLE)(48 IN)	LF	\$700.19	4	\$2,800.76
	8.	NEW TREE STUMP REMOVAL	LS	\$2,851.82	1	\$2,851.82
	9.	HCID No. 6 EMBANKMENT REWORK (SCOPE ADDED WITH CO#6) SCHEDULE IMPACT OF 158 DAYS				
REASON FOR CHANGE	1.	20 CY are as per plans for crossing at STA 41+61 not yet completed as of 7/24/26 however quantities were used at STA 98+51 due to elevation increase found in the field.				
	2.	RFI 10 clarified that there was no existing ditch on the east side of crossing at STA 41+61 therefore 10 CY of proposed rip rap would not be installed.				
	3.	RFI 59C provided revised design sheet 188 from DEOR to shift storm line towards roadway to avoid parallel waterline conflict. The shift reduced the length of required 24" RCP laterals.				
	4.	RFI 24 clarified that one proposed sign W3-3 (30x30) was not accounted for in the Summary Sheet.				
	5.	Plan quantity = 17 (May 2026), CO#6 end date Oct 2026 = 5 months + 2 months expected to Dec 2026.				
	6.	RFI 72 response included revised sheets which increased length of drill shaft P4.				
	7.	RFI 72 response included revised sheets which increased length of drill shaft P6.				
	8.	Existing tree at STA 54+17 is in conflict for proposed signal pole improvements (see RFI 75).				
	9.	Work days requested due to schedule impacts caused by City of Penitas sanitary sewer crossing project at HCID 6 bridge improvements. Expected City project completion date was April 2025, actual completion date was April 2026.				

CHANGE IN PRICE		CHANGE IN TIMES	
ORIGINAL PRICE	\$11,899,308.79	ORIGINAL FINAL COMPLETION DATE	04/20/2026
NET CHANGES OF PREVIOUS CHANGE ORDERS	\$713,247.65	NET CHANGES OF PREVIOUS CHANGE ORDERS IN DAYS	124
NET INCREASE / DECREASE	\$15,902.88	NET INCREASE / DECREASE	158
TOTAL CONTRACT PRICE WITH APPROVED CHANGES	\$12,628,459.32	NEW FINAL COMPLETION DATE WITH APPROVED CHANGES	5/19/2027

SAMES, Inc.
SAM ENGINEERING & SURVEYING

CHANGE ORDER REQUEST
No. 7

RECOMMENDED BY ENGINEER		APPROVED BY CONTRACTOR	
DATE		DATE	
ACCEPTED BY OWNER			
DATE			