

Alcocer Garcia Associates, Inc.

1333 E. Jasmine Ave McAllen, Texas 78501 Off. 956-618-2007 Fax. 956-618-2008

Project: Hidalgo County Precinct 1 Constable's Building
Report date: 5 - 16 -14
By: George Garcia, Project Architect

PUNCH-LIST 4 STATUS

Building Exterior

CMU wall at front of building: Check 3 'voids' at high CMU horizontal joint. If this is metal, apply 2 coats acrylic paint to match joint color.

Building Interior

R.R. 116: Install shower rod, hooks and curtain.

Break Rm.: Install cover plates to open J-boxes. (high J-boxes are for Owner's TV)

Reception: Check connection for speaker at pass-thru window.

Lobby 101: Install cover plate to 2 open J-boxes.

Server 121: Fill voids around conduits at ceiling.

The above items pertain to the building proper. These items have been completed.

Architect: Alcocer Garcia Associates, Inc.



George A. Garcia


5-16-14
Date

Contractor: Holchemont, LTD


Michael Montalvo

16 MAY 14
Date


Fac. m.f. 7/2/14

 07-02-14