



5000 West Military, Ste 100
 McAllen, Texas 78503
 (956) 664-0286
 Fax (956) 664-0282

REQUEST FOR INFORMATION

To: Ricardo Colon, Noble Texas Builders, LLC **Date:** April 18, 2019

From: Halff Associates, Inc. **AVO:** 034582.002 **RFI No.:** 004

Email: jsilva@halff.com **Project:** Hidalgo County Annex, NOC Renovation

Subject: Dry Fire Suppression System

Letter Dated: _____ E-Mail Dated: 04-16-2019

Phone Call Dated: _____ Fax Dated: _____

This confirms and records a request for information. Unless notified in writing within three days of date noted above, it is agreed that a response generated from the request shall be provided to this office within five days.

REQUEST:

Equipment will need to be set in place for fire suppression and chilled water lines to be completed. We are proposing to install Fire suppression surface mounted instead of above ceiling to avoid any errors when It equipment is installed. Also this will allow us to close hard ceiling and install lighting. Chilled water lines will be delayed till equipment arrival.

Please advise if we are allowed to surface mount fire suppression system to avoid extra delays

ANSWER:

The proposal to surface mount fire suppression system pipe is acceptable, contractor shall paint pipe to match walls and ceiling.

Answered By: Jose Silva.

Copies: File Owner Owner Other:

Attachments: Original RFI Form



Request for Information (RFI)

435 S. Texas Blvd
Weslaco, TX 78596

Phone: (956) 520-8183
Fax: (956) 520-8238

Project: Hidalgo County Annex, NOC
Renovation
Request For Information
No. 004
Date: 4/16/2019

SUBJECT: Dry Fire Suppression System
PROJECT: Hidalgo County Annex NOC Renovation

To: HALFF

Cost Impact:

Date Required:

Hugo Avila, PE

Yes:

4/19/2019

Noah Lopez , Hidalgo County

No:

Ricardo Colon, Noble Texas

To Be Determined:

Click or tap here to enter text.

Click or tap here to enter text.

REQUEST:

Equipment will need to be set in place for fire suppression and chilled water lines to be completed. We are proposing to install Fire suppression surface mounted instead of above ceiling to avoid any errors when It equipment is installed. Also this will allow us to close hard ceiling and install lighting. Chilled water lines will be delayed till equipment arrival.

Please advise if we are allowed to surface mount fire suppression system to avoid extra delays

Requested by: Ricardo Colon
Noble Texas Builders, LLC

ANSWER:

Answered by:

Date: